

Activity ID	Activity Name	RD	Start	Finish
I-10 Bayway Schedule				
PROJECT ADMINISTRATION				
SUMMARY				
D1050	NTE Preconstruction Agreement	0		23-May-24
D9870	Conceptual Design Complete	0		02-Jul-24
D2890	USACE Issue - Joint Permit	0		15-Nov-24
D2940	ADEM Issue - Section 402 NPDES Permit	0		15-Nov-24
D2620	USCG Issue - USCG Bridge Permit (Tensaw, Apalachee, Blakeley River)	0		27-Nov-24
D5650	Final GMP - Guaranteed Maximum Price	0		27-Nov-24
A40840	Start of Construction	0	03-Feb-25*	
A58100	Finish of Construction	0		24-Jun-30
PERMITS				
ENVIRONMENTAL/PERMITS				
Government Approvals				
401/404/10/WQC/CZM/408 Joint Permit (USACE)				
Interagency Meetings				
Section 9 Bridge Permit (USCG)				
Nationwide Bridge Permit (NWP) 6 (Borings)				
Section 402 NPDES Construction General Permit				
NEPA Reevaluation				
Federal Aviation Administration				
PROCUREMENT				
Gantry Cranes				
CONSTRUCTION				
MID BAY WESTBOUND (MBW)				
ENVIRONMENTAL				
Mid Bay Westbound - Dredge				
BRIDGE				
HLA / (Sta. 569+17 to 583+50)				
WEST MIDBAY / (Sta. 628+86 to Sta. 562+61)				
TENSAW RIVER / (Sta. 614+70 to 628+86)				
MIDBAY / (Sta. 562+61 to 724+75)				
WEST TIE-IN / (Sta. 583+50 to 614+70)				
MID BAY RAMPS A & C				
MID BAY EASTBOUND (MBE)				
BRIDGE				
MIDBAY / (Sta. 562+61 to 724+75)				
MID BAY RAMPS B & D				
EAST MIDBAY / (Sta. 724+75 to 803+50)				
TANGENT / (Sta. 803+50 to Sta.892+25)				
EASTERN SHORE (ES)				
ROADWAY/CIVIL/MOT				
Eastern Shore - MOT				
BRIDGE				
EASTERN SHORE - WIDENING / (Sta. 917+25 to Sta.945+88)				
EASTERN SHORE / (Sta. 892+25 to Sta.917+25)				
TANGENT / (Sta. 803+50 to Sta.892+25)				
EASTERN SHORE RAMP B				
EASTERN SHORE RAMP A				
US 98/90 OVERPASS				

