

Activity ID	Activity Name	Original Duration	Start	Finish	24	2025				2026				2027				2028				2029				2030				2031				2032				2033	
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2			
					Gantt Chart Area																																		
I-10 Mobile River Bridge Schedule 4.17.24 MK Request		2043	06-Feb-23 A	05-Feb-31	[Summary Bar]																																		
Project Milestones		2922	06-Feb-23 A	05-Feb-31	[Summary Bar]																																		
M1000	Notification of Selected Proposer (Feb 6, 2023)	0	06-Feb-23 A		[Milestone]																																		
NTP-L	Early Design Works Agreement Issued (Feb 14, 2023)	0	14-Feb-23 A		[Milestone]																																		
NTP-D1	Begin Design During Alternative Analysis	0	14-Apr-23 A		[Milestone]																																		
NTP-D2	Begin Design After Alternative Analysis	0	02-May-23 A		[Milestone]																																		
NTP-C	Construction Mobilization Start	0	01-Jan-25		[Milestone]																																		
NTP	Construction NTP	0	01-Jan-25		[Milestone]																																		
ENG C	Engineering Complete	0		25-Nov-25	[Milestone]																																		
SUB C	Substantial Completion (Traffic opened for tolls)	0		28-Jun-30*	[Milestone]																																		
END	Project Completion / Final Acceptance	0		05-Feb-31	[Milestone]																																		
RTCS Milestones		120	17-May-29	13-Sep-29	[Summary Bar]																																		
Estimating		467	06-Feb-23 A	12-Apr-25	[Summary Bar]																																		
GMP Lite		146	08-Aug-23 A	15-Dec-23 A	[Summary Bar]																																		
DBA (Design Build Agreement)		265	06-Feb-23 A	21-Jun-24	[Summary Bar]																																		
GMP1 (Final Price)		158	27-Aug-24	12-Apr-25	[Summary Bar]																																		
Engineering		704	14-Feb-23 A	25-Nov-25	[Summary Bar]																																		
Indirects		440	02-May-23 A	25-Nov-25	[Summary Bar]																																		
Discipline Management		639	02-May-23 A	25-Nov-25	[Summary Bar]																																		
Permitting		387	03-May-23 A	22-Apr-25	[Summary Bar]																																		
Base Design		704	14-Feb-23 A	25-Nov-25	[Summary Bar]																																		
Utility Design		564	02-May-23 A	25-Nov-25	[Summary Bar]																																		
Procurement		348	14-Aug-24	02-Jan-26	[Summary Bar]																																		
Material Cost		2219	01-Jun-24	28-Jun-30	[Summary Bar]																																		
Quality Support		126	05-Jun-23 A	31-Oct-24	[Summary Bar]																																		
Construction		1630	29-Jan-24 A	28-Jun-30	[Summary Bar]																																		
Access		188	01-Jul-24	07-Apr-25	[Summary Bar]																																		
Project Wide		2004	02-Jan-25	28-Jun-30	[Summary Bar]																																		
Site Investigation		357	29-Jan-24 A	28-Jul-25	[Summary Bar]																																		
Detours and Temp Bridges		822	09-Jan-25	22-May-28	[Summary Bar]																																		
Traffic Switches		1405	02-Jan-25	28-Jun-30	[Summary Bar]																																		
Roadway		1172	24-Nov-25	21-Jun-30	[Summary Bar]																																		
Land Bridges		582	23-Jan-26	11-May-28	[Summary Bar]																																		
Bridge Removals		370	23-Jan-26	29-Jul-27	[Summary Bar]																																		
Utility Relocations		698	31-Jan-25	05-Nov-27	[Summary Bar]																																		
Main Span		1348	26-Dec-24	05-Apr-30	[Summary Bar]																																		
High Level Approach - East		1098	23-Jan-25	16-May-29	[Summary Bar]																																		
High Level Approach - West		1159	26-Feb-25	12-Sep-29	[Summary Bar]																																		
Project Closeout		1326	09-Dec-25	05-Feb-31	[Summary Bar]																																		

PRELIMINARY DRAFT