

# Applied Foundation Testing

Alabama Certificate of Authorization CA3058-E

June 8, 2018

Revision 1: June 26, 2018

Revision 2: July 2, 2018

## Report of High-Strain Dynamic Pile Testing and Axial Static Load Testing


TP-23C

I-10 over Mobile River and Bayway

Load Test Program

Mobile County, Alabama

AFT Project No.: 118008



Authored By:

---

**Michael P. Worsham, P.E.**

Senior Geotechnical Engineer

For: **Mr. Davis Daniel**  
**Jordan Pile Driving, Inc.**  
301 N. Water Street  
Mobile, Alabama 36652



---

**Donald T. Robertson, P.E.**

Principal Geotechnical Engineer

Alabama License No.: 22873





**REVISION 2:** Revision 2 includes placement of the approved inspector's pile driving log in Appendix A.

**REVISION 1:** Revision 1 dated June 26, 2018 to the original report dated June 8, 2018 included the following changes: The Generalized Soil Conditions section was changed to indicate that the groundwater depth, not elevation, noted in boring BW-23 was 0.0 feet. In the High-Strain Dynamic Pile Testing section, the pile tip elevation after jetting was changed so that it is based on the depth of the pile tip at start of impact driving.

## INTRODUCTION

The proposed I-10 Mobile River Bridge and Bayway project includes the construction of a new six-lane bridge across the Mobile River and a new eight-lane Bayway. A load test program has been conducted in advance of the construction contract to optimize the foundation design. Foundation types included in the load test program include two HP14x89 steel H-piles, two 18-inch square prestressed concrete piles, one 30-inch square prestressed concrete pile, five 54-inch diameter spun-cast concrete cylinder piles, one 60-inch diameter steel pipe pile, and one 72-inch diameter drilled shaft.

This report summarizes the installation and testing of the 110-feet long, 30-inch square prestressed concrete pile at location TP-23C. High-strain dynamic pile testing, also known as PDA, was performed during initial drive, 1 day restrike, and 16 day restrike. Axial Statnamic load testing was performed 15 days after the initial drive of TP-23C. A 16 day restrike was subsequently performed 1 day after axial Statnamic load testing. A summary of the test dates is included in Table 1 below.

**Table 1: Summary of Test Dates**

Test Pile	Test Description	Test Date
TP-23C	Initial Drive	4/25/2018
	1 Day Restrike	4/26/2018
	Statnamic Load Testing	5/10/2018
	16 Day Restrike	5/11/2018

The project plans indicate test pile TP-23C was located at station 630+43.00 offset left 150 feet, adjacent to the north of the existing I-10 Bayway. Please refer to the project source documents for a site plan of the actual location of the test piles.

Installation of test pile TP-23C was performed by Jordan Pile Driving, Inc. In addition, Jordan Pile Driving, Inc. provided the over-water support frame and necessary office and field support to carry out the axial Statnamic load testing. Applied Foundation Testing (AFT) was the specialty engineering firm performing the dynamic pile testing and monitoring the axial Statnamic load test. Dynamic pile testing was performed by Mr. Michael Worsham, P.E. Axial Statnamic load testing was performed by Mr. Donald Robertson, P.E., Mr. Michael Worsham, P.E., Mr. Jason Frederick, and Mr. Zack Cohens. Data analysis and reporting was performed by Mr. Donald Robertson, P.E. and Mr. Michael Worsham, P.E.





This report contains a compilation of the results for the dynamic pile testing and axial static load testing for TP-23C. This report includes an overview of the testing program, tabular and graphical representations of the data, discussion of the results, and instrumentation calibrations.

## GENERALIZED SOIL CONDITIONS

Thompson Engineering performed the subsurface exploration as part of this project. The subsurface exploration consisted of drilling a single Standard Penetration Test (SPT) boring near each of the proposed foundation load test locations identified for the project. The nearest soil boring to TP-23C is boring BW-23 located at station 632+20.32 offset left 15.51 feet.

A copy of soil boring BW-23 is included in [Appendix E](#). Detailed descriptions of the subsurface conditions encountered are presented in this attached soil boring. A summary of the soil conditions given in [Table 2](#) below represents a summary of conditions as indicated in the provided materials and is included only to assist in evaluation of the load test data. For further details regarding the soil conditions at the test site and elsewhere, the reader should reference the project source documents.

The ground water depth noted in boring log BW-23 was 0.0 feet. [Table 2](#) below provides a summary of the subsurface conditions.

**Table 2: Description of Subsurface Soil Conditions<sup>(1)</sup>**

Average Elevation From - To <sup>(2)</sup>	Material Description	Typical N-Value Range
-4.0 to -15.8	Silty Sand (SM)	0
-15.8 to -20.8	Sand (SP)	0
-20.8 to -35.8	Sandy Fat Clay (CH)	0
-35.8 to -40.8	Silty Sand (SM)	0
-40.8 to -45.8	Clayey Sand (SC)	3
-45.8 to -50.8	Fat Clay (CH)	0
-50.8 to -55.8	Sand (SP)	NA
-55.8 to -60.8	Sandy Lean Clay (CL)	3
-60.8 to -80.8	Silty Sand (SM)	11 to 24
-80.8 to -110.8	Sand; Sand with Gravel (SP)	24 to 57
-110.8 to -130.8	Lean Clay; Fat Clay (CL and CH)	24 to 39
-130.8 to -155.8	Sand with Silt (SP-SM)	60 to 70

Note 1: Table created from Thompson Engineering Test Boring Record BW-23 contained in the project plans.

Note 2: Elevations are referenced to North American Vertical Datum of 1988 (NAVD)

## HIGH-STRAIN DYNAMIC PILE TESTING (PDA)

The test pile TP-23C was installed by Jordan Pile Driving, Inc. The test pile was prepared for high-strain dynamic testing by drilling holes and setting drop-in anchors for sensor attachment two pile diameters, or 60 inches, below the pile top.





Prior to driving pile TP-23C, the pile was jetted until the pile tip was at approximate elevation -49 feet. Pile TP-23C was then impact driven using a Delmag D62-22 open-ended diesel pile driving hammer. The Delmag D62-22 diesel hammer has a maximum rated energy of 164,250 foot-pounds (ram weight of 13,700 pounds at a stroke height of 11.25 feet). We understand the Delmag D62-22 hammer utilized a hammer cushion consisting of 6 inches of micarta and aluminum and a pile cushion consisting of 10 inches of pine plywood. The same well compressed pile cushion used for initial drive of the pile was utilized for the restrikes.

Applied Foundation Testing performed dynamic pile testing using a Pile Driving Analyzer Model PAX manufactured by Pile Dynamics, Inc. Dynamic testing was accomplished by externally attaching two piezo-resistive accelerometers and two strain transducers and taking measurements during the initial drive and subsequent restrikes. Calibration information for the sensors utilized is included in [Appendix E](#). The dynamic pile testing was performed in general accordance with the project plans and special provisions and ASTM D4945 "Standard Test Method for High-Strain Dynamic Testing of Deep Foundations". During the initial drive, TP-23C was driven to where the sensor attachment points were approximately 5 feet above the waterline. At this point, the pile top was approximately 2 feet above the pile template/over-water support frame which is optimal for set-up of the Statnamic testing device.

Plots and tabular summaries of the dynamic testing results are included in [Appendix B](#). In general, these summaries include blows per foot (BLC), penetration depth below reference, maximum Case method resistance, auto capacity method resistance for friction piles (RA2), maximum compressive stress (CSX), compressive stress at the bottom of pile (CSB), maximum tensile stress (TSX), stroke (STK), maximum transfer energy (EMX), and beta pile integrity factor (BTA). The top of the pile driving template was used as a reference for measuring penetration depth during the initial drive and restrikes. The top of the pile driving template was located at elevation 11.3 feet. The mudline elevation was measured as -13.1 feet. A summary of the test pile installation is provided in [Tables 3 and 4](#) below.

**Table 3: Summary of Pile Driving Information**

Test Pile	Hammer Model	Approximate Reference Elevation (feet)	Approximate Ground Elevation (feet)	Approximate Final Pile Top Elevation (feet)	Approximate Final Tip Elevation <sup>(1)</sup> (feet)
TP-23C	Delmag D62-22	+11.3	-13.1	+12.4	-97.6

Note 1: Approximate reference elevation based on contractor survey measurement. Approximate final pile tip elevation based on depth below reference, pile movements during restrikes, and load test permanent displacement.

**Table 4: Summary of Dynamic Pile Testing Results**

Test Pile	EOD or BOR <sup>(1)</sup>	Blows per Foot at EOD or Blows per Inch for Restrike	Max. CSX Stress (ksi)	Avg. CSX Stress (ksi)	Max. TSX Stress (ksi)	Avg. TSX Stress (ksi)	Max. CSB Stress (ksi)	Avg. CSB Stress (ksi)	Avg. Transfer Energy (k-ft) / Approx. Stroke (ft.)
TP-23C	EOD	62 Blows Per Foot	3.38	2.01	1.25	0.68	2.02	1.14	29.8/7.43





---

Final Report of High-Strain Dynamic Pile Testing and Axial Static Load Testing  
I-10 over Mobile River and Bayway Load Test Program, TP-23C

---

Test Pile	EOD or BOR <sup>(1)</sup>	Blows per Foot at EOD or Blows per Inch for Restrike	Max. CSX Stress (ksi)	Avg. CSX Stress (ksi)	Max. TSX Stress (ksi)	Avg. TSX Stress (ksi)	Max. CSB Stress (ksi)	Avg. CSB Stress (ksi)	Avg. Transfer Energy (k- ft) / Approx. Stroke (ft.)
	1 Day RS	9 Blows/1", 7 Blows/1", 7 Blows/1", 6 Blows/1"	2.86	2.08	0.58	0.30	2.24	1.63	30.9/8.70
	16 Day RS	11 Blows/1", 12 Blows/1", 12 Blows/1"	2.27	1.98	0.25	0.08	1.93	1.68	27.2/7.82

Note 1: EOD – End of Initial Drive; RS – Restrike

Allowable maximum driving stresses for the square prestressed concrete piles are defined by the formulas located in the project special provisions. The maximum allowable compressive stress limit is defined as  $4.1\text{ksi} - \text{effective prestress}$ . The maximum allowable tensile stress limit is defined as  $3\sqrt{f'_c} + \text{effective prestress}$ .

In the above formula  $f'_c$  is defined as the minimum concrete compressive strength for the piles, which is 5,000 psi per Plan Sheet 15. Per Plan Sheet 15, the initial prestress depending on the strand type ranges from 903 psi to 1,011 psi. The prestress strand type used for the test piles is not known by AFT. Assuming a loss of 20 percent from initial prestress provides effective prestress values of 722 psi (0.72 ksi) or 809 psi (0.81 ksi) depending on strand type used. Utilizing the worst case of these values, the maximum allowable compressive stress is calculated as 3.29 ksi, and the maximum allowable tensile stress is calculated as 0.93 ksi.

The dynamic pile testing measurements indicate the maximum compressive stress (CSX) and maximum tensile stress (TSX) exceeded allowable stress limits for portions of the initial drive. In general, the high tensile stresses for some blows occurred early in the initial drive in softer driving conditions and near the end of drive when the pile cushion was significantly compressed. The high compressive stresses for some blows were recorded during high energy blows such as when the hammer was restarted with high strokes after an interruption in driving. In a production pile driving situation, additional pile cushion material or driving procedures to avoid these high driving stresses would be needed. It is not recommended letting driving stresses reach levels exceeding allowable stress limits during production pile driving and restrikes.

The dynamic test data does not show any signs of integrity problems for TP-23C. BTA values below 100 shown in the dynamic testing data summaries are likely due to soil effects.

### SIGNAL MATCHING ANALYSIS

Signal matching analyses were performed using the computer program CAPWAP (version 2014) to further evaluate the field measurements. Summaries of these analyses are presented in Table 5 below. The complete analyses are included in Appendix C. Signal matching analysis is considered a standard procedure to estimate the total ultimate resistance as well as estimate the resistance distribution (shaft and toe) from the dynamic pile testing data. The signal matching approach is used to back calculate various soil parameters. The program uses the data measured during a single blow as a boundary condition and the user performs many iterations on soil parameters to make a calculated wave-up match the measured one.



**Table 5: Signal Matching Results Summary**

Test Pile	EOD or Restrike	Blow No.	R <sub>ult</sub> (kips)	R <sub>shaft</sub> (kips)	R <sub>end</sub> (kips)	Max. Case Method JC Damping Factor	EMX (k-ft)/Stroke (feet)	Q <sub>s</sub> (in)	Q <sub>t</sub> (in)	S <sub>s</sub> (s/ft)	S <sub>t</sub> (s/ft)	Match Quality
TP-23C	EOD	1457	440	103	337	0.60	32.1/ 7.25	0.06	0.27	0.20	0.26	3.60
	1 Day Restrike	6	750	321	429	0.58	50.2/ 12.60	0.04	0.34	0.25	0.33	1.68
	16 Day Restrike	12	770	341	429	0.57	29.1/ 7.79	0.04	0.22	0.40	0.41	2.27

The results of the CAPWAP signal matching analyses generally have the most confidence in the total resistance value, and to a lesser extent the resistance distribution in side resistance along the length of the pile and end bearing resistance at the pile bottom. This is generally attributed to intricacies in separating side resistance and end bearing resistance from the total resistance using signal matching techniques.

The signal matching analysis for TP-23C indicated a total ultimate resistance of 440 kips at end of initial drive, 750 kips during the 1 day restrike; and 770 kips during the 16 day restrike (1 day after axial Statnamic load testing). Based on the set measurements during initial drive and restrikes for TP-23C, the resistance values presented in this report may not be fully mobilized during restrikes due to small pile movements.

## AXIAL STATNAMIC LOAD TESTING

Test pile TP-23C was subjected to axial Statnamic load testing (commonly referred to as Rapid load testing) on May 10, 2018, or 15 days after initial drive of the pile. Load testing was accomplished utilizing the 19MN Statnamic device in a single load cycle.

## AXIAL STATNAMIC INSTRUMENTATION

The top of the pile was instrumented with a calibrated load cell and accelerometers (to measure acceleration and to calculate velocity and displacement). A brief description of the instrumentation used during the Statnamic test is given below. Calibration data is included in Appendix F.

Statnamic Device - The Statnamic load testing was accomplished with a device capable of applying a force of approximately 19 MN. This device uses a controlled burn of fuel to generate gas pressure inside a cylinder and ram (analogous to a gas actuated jack). As the pressure builds, it reacts against a heavy mass above the foundation. The pressure eventually builds high enough to propel the reaction mass upward; in turn a downward load is simultaneously applied to the foundation top which is many times greater than the weight of the reaction mass. The Statnamic device produces a time dependent load on the order of 1/2 second or less. The load produced is not an impact, which makes the Statnamic analysis very simplified and more reliable than dynamic techniques.

Load Cell - The load cell is calibrated full scale and manufactured by the George Kelk Corporation.





Accelerometers - Three accelerometers were arranged across the top of the shaft approximately 120 degrees apart during Statnamic testing. The accelerometers were manufactured by PCB Piezotronics, Inc. From the measured accelerations, shaft displacements at each accelerometer location were calculated. This provides very reliable and highly accurate displacement data.

Data Acquisition System - A National Instruments Data Acquisition System recorded the load cell and accelerometers at 5,000 samples per second for each sensor. This was more than ample to fully define the load and displacement response of the drilled shaft foundation during the load test.

### AXIAL STATNAMIC TEST SET UP

Prior to the axial Statnamic load testing, Jordan Pile Driving set-up the over-water frame to support the test frame. This included driving pipe piles and constructing a work platform. This over-water frame was also used as the pile driving template. The top of pile concrete was in good condition after pile driving and required only a thin layer of quick set grout to achieve a level and smooth surface.

Additional preparations for the Statnamic load test included the following:

- Construct over-water support frame and mats to support the Statnamic device at the appropriate testing elevation and allow access to the pile.
- Prepare pile top with thin layer of quick set grout for a level and smooth testing surface.
- Assembly of the Statnamic load system as follows:
  - Placement of the load cell and Statnamic piston on the pile top.
  - Placement of the mechanical catch frame on support mats.
  - Placement of the Statnamic silencer and reaction masses on the pile top.
- Placement of accelerometers near the pile top.
- Connecting all instrumentation (load cell and accelerometers) to the data acquisition system and computer.

### AXIAL STATNAMIC LOAD TEST RESULTS

The analysis of the Statnamic load test data was performed using the Unloading Point Method (UPM). Due to the rapid application of the load, it was also necessary to account for rate of loading effects. The analysis presented herein was performed using the UPM method in conjunction with rate effect factors (REF) in as suggested in the National Cooperative Highway Research Program (NCHRP) Project: NCHRP 21-08.

Test Pile TP-23C was loaded to a maximum derived static load of 1,060 kips. The maximum displacement during testing was 2.55 inches. The measured permanent displacement upon complete unloading was 2.55 inches. Table 6 presents a summary of the maximum derived static load, maximum displacement, and the permanent displacement upon unloading. The derived static load versus displacement response for TP-23C is shown in Figure 1 located in Appendix D.



**Table 6: Summary of Load and Displacement for Test Pile TP-23C**

Description	Data
Maximum Derived Static Load	1,060 kips
Maximum Displacement	2.55 inches
Permanent Displacement	2.55 inches

Additional commentary on the data reduction is described as follows. During the Statnamic test, the load cell and accelerometers were monitored with a high speed data acquisition system. This data is then analyzed to determine the overall static resistance. Before performing any static analysis of the data, the data must be “pre-processed”, plotted and evaluated. Specifically, the load cell must be offset to account for the weight of the Statnamic reaction masses, which are supported by the pile prior to the load test. The applied Statnamic load versus time presented in [Figure 2](#) in [Appendix D](#) depicts this initial static weight and shows approximately zero load on the pile after the load test. Additional plots of test measurements are included in the [Appendix D](#) consisting of: the pile top average acceleration versus time, integrated velocity at the pile top versus time, and pile top displacement versus time.

## SUMMARY AND CONCLUSIONS

The load test program included the installation of a 110-foot long, 30-inch square prestressed concrete pile at location TP-23C. TP-23C was subjected to dynamic pile testing during initial drive and 1 and 16 day restrikes and axial Statnamic load testing 15 days after initial drive. A summary of the load test results is provided below:

### TP-23C Load Testing Summary:

- The signal matching analysis of the dynamic testing data for TP-23C indicated a total ultimate resistance of 440 kips at end of initial drive, 750 kips for the 1 day restrike, and 770 kips for the 16 day restrike (1 days after axial Statnamic rapid load testing).
- TP-23C was subjected to axial Statnamic load testing 15 days after initial drive with a maximum derived static load of 1,060 kips with a maximum displacement of 2.55 inches and a permanent displacement of 2.55 inches.
- The failure load during axial Statnamic load testing based on the Davisson Failure Criterion was approximately 1,055 kips. The pile top displacement at the failure load was approximately 0.80 inch.

The purpose of this test pile program is to determine the pile bearing resistances (ultimate, side resistance, and end bearing) achievable for the pile type, size, and lengths installed. In addition, the designers may choose to use the results to optimize their foundation design and/or to minimize the risk of constructability issues. However, the design team would also need to consider the scope of the test pile program, the methods used for pile installation, and potential variability of soils along the bridge length when using the information gathered.

Some points to consider from the test pile program for the 110-foot long, 30-inch square prestressed concrete pile at location TP-23C are as follows:





- The dynamic pile testing results indicated lower ultimate total resistances than measured during the axial Statnamic load test at TP-23C. Additionally, attempting to utilize higher resistances similar to those measured during axial Statnamic load testing in the dynamic test data signal matching analysis yielded poor match qualities so this approach was not utilized. The dynamic testing analyses included in this report are based on typical methods which produce good match qualities, and do not represent an attempt to match the axial Statnamic load test results. During production phase dynamic pile testing it may not be possible to verify the higher resistances achieved in this axial Statnamic load test. Additionally, during production phase testing when keeping driving stress values below allowable limits during initial drives and restrikes is of the utmost importance, due to possibly lower transfer energies, less resistance may be mobilized than shown in this report.
- Dynamic pile testing on production piles is recommended to determine bearing resistances, measure pile driving stresses, and determine hammer driving system suitability. Driving criteria may be developed based on this testing with recommendations provided to control tensile and compressive stresses at or below allowable levels.
- Signal matching analyses of the production pile dynamic test data is recommended to confirm and/or to provide a better estimate of the ultimate pile bearing resistance.

Below is a summary of the Appendix contents:

- Appendix A – Inspector's Pile Driving Records
- Appendix B – Dynamic Pile Testing Data Summaries
- Appendix C – CAPWAP Signal Matching Analysis Output
- Appendix D – Axial Compressive Statnamic Rapid Load Testing Graphical Results
  - Figure 1 – Derived Static Load versus Displacement Response from Statnamic Load Testing with Davisson Failure Criterion
  - Figure 2 – Applied Statnamic Load versus Elapsed Time
  - Figure 3 – Pile Top Acceleration and Velocity versus Elapsed Time
  - Figure 4 – Pile Top Displacement versus Elapsed Time
- Appendix E – Relevant Project Documents
- Appendix F – Instrument Calibrations

## CLOSURE

We want to thank you for the opportunity to be involved in this project. We also want to thank you for all your support in setting up the test. Please do not hesitate to call us if you have any questions regarding the information in this report.






## **LIMITATIONS**

This report presents test measurements made by Applied Foundation Testing, Inc. Interpretations were made based upon the measurements made by AFT with the latest techniques available and currently accepted standards of care recognized by Geotechnical Engineering professionals. Applied Foundation Testing is an independent agency and is not the Geotechnical Engineer of Record. The Geotechnical Engineer of Record should ultimately make final recommendations for foundation design and construction.





## **Appendix A**

Inspector's Pile Driving Records  
TP-23C

### **I-10 over Mobile River Bridge Load Test Program**

ALDOT Project No.: IM-I010(341)

Mobile County, Alabama

AFT Project No.: 118008



ALABAMA DEPARTMENT OF TRANSPORTATION				
TEST PILE RECORD				
FORM C-15A REVISED 08-07-95				
Project Number IM-I010(341)		County Mobile	Division Southwest Region	
Bridge: Station 630+43		to Station 630+43		Bridge Identification Number
Road Between I-10		and I-10		Lane (if applicable) WB
Contractor Jordan Pile Driving		Inspector Donald Hector		
Date 4/25/2018	Bent No. & Lane TEST PILE	Pile No. TP-23C	Kind of Soil Soft, Wet, Black, Fat Clay	
Kind of Pile Square Concrete Pile	Size of Pile 30"		Total Length (ft) 110	
Elev. Ground Line at Pile -13.1	Final Elev. At Top of Pile 12.4		Tip Elevation -97.0	
Hammer Make Delmag	Hammer Model D62-22		Hammer Kind Diesel	
Hammer Type Open	Hammer Action Single		Rated Energy (ft.-lbs.) 165,000 @ 11.3 Stroke	
Weight of Hammer (lbs.) 13,700		Design Load (from plans) (tons) 750		
Hammer Cushion: Material Aluminum and Micarta Alternating		Thickness (in.) 6	Area (sq. in.) 381	
Pile Cushion (Before Driving): Material Plywood		Thickness (in.) 10	Area (sq. in.) 900	
Pile Cushion (After Driving): Material Plywood		Thickness (in.)	Area (sq. in.)	
Pile Cap Weight (lbs.) 10,000				
Height Of Fall (feet)	Energy Delivered To Pile (E) (ft.-lbs.)	Blows Per Foot Of Penetration (N)	Total Penetration (feet)	Bearing (R) (tons)
5.04	69,048	10	52	
5.46	74,802	10	53	
5.35	73,295	8	54	
5.29	72,473	6	55	

#### REMARKS

- When using open type and gravity hammers, record weight of hammer and height of fall of hammer. Show rated energy when using closed type hammers.
- Energy delivered to pile should be maintained practically constant once record keeping has begun unless specified otherwise by the Engineer.
- Pile cushion is only required with concrete piling.
- Pile cushion thickness after driving must be at least one-half the original thickness.
- The bearing should be determined from the graph of Blows/foot versus Bearing which is provided from the Wave Equation Analysis or Dynamic Formula of the driving system. If a graph is not provided, refer to Item 505.03(b)2 of the specifications to estimate the bearing capacity using the Dynamic Formula.
- Driving should be continuous. Note any interruptions exceeding one hour.
- Draw a sketch on back of this sheet showing location of test pile.
- For continuation of test pile record, use Form C-15C-2.
- Test pile (check one): Static Load Tested \_\_\_\_\_ Dynamic Load Test ☒ (If static load tested, load test report shall be attached to this report).

Correct

Project Manager

Approved

Area Operations Engineer




## CONTINUATION OF TEST PILE RECORD

Project Number IM-1010(341)		County Mobile		Division Southwest Region	
Bridge: Station 630+43			to Station 630+43		Bridge Identification Number N/A
Date 4/25/2018	Bent No. & Lane TEST PILE		Pile No. TP-23C		Kind of Soil Soft, Wet, Black, Fat Clay
Height Of Fall (feet)	Energy Delivered To Pile (E) (ft.-lbs.)	Blows Per Foot Of Penetration (N)	Total Penetration (feet)	Bearing (R <sub>u</sub> ) (tons)	
5.21	71,377	5	56		
4.87	66,719	5	57		
5.50	75,350	3	58		
4.99	68,363	5	59		
5.40	73,980	5	60		
5.51	75,487	6	61		
5.59	76,583	5	62		
5.59	76,583	4	63		
5.47	74,939	5	64		
5.13	70,281	5	65		
5.46	74,802	4	66		
4.94	67,678	4	67		
5.13	70,281	3	68		
4.97	68,089	4	69		
5.09	69,733	4	70		
4.32	59,184	6	71		
4.20	57,540	9	72		
4.23	57,951	12	73		
4.41	60,417	10	74		
4.51	61,787	14	75		
4.66	63,842	14	76		
4.67	63,979	17	77		



FORM C-15A-2 REVISED 08-07-95		<b>ALABAMA DEPARTMENT OF TRANSPORTATION</b> <b>CONTINUATION OF TEST PILE RECORD</b>		
Project Number IM-I010(341)		County Mobile		Division Southwest Region
Bridge: Station 630+43		to Station 630+43		Bridge Identification Number N/A
Date 4/25/2018	Bent No. & Lane TEST PILE	Pile No. TP-23C	Kind of Soil Soft, Wet, Black, Fat Clay	
Height Of Fall (feet)	Energy Delivered To Pile (E) (ft.-lbs.)	Blows Per Foot Of Penetration (N)	Total Penetration (feet)	Bearing (R) (tons)
5.62	76,994	32	78	
5.31	72,747	35	79	
6.16	84,392	35	80	
6.67	91,379	49	81	
7.19	98,503	47	82	
7.48	102,476	66	83	
8.07	110,559	64	84	
7.91	108,367	89	85	
8.04	110,148	86	86	
8.17	111,929	90	87	
8.02	109,874	81	88	
8.05	110,285	69	89	
8.19	112,203	71	90	
8.30	113,710	66	91	
8.30	113,710	62	92	
8.46	115,902	53	93	
8.46	115,902	53	94	
7.24	99,188	54	95	
7.20	98,640	70	96	
7.20	98,640	59	97	





**Appendix B**  
Dynamic Pile Testing Data Summaries  
TP-23C

**I-10 over Mobile River Bridge Load Test Program**

ALDOT Project No.: IM-I010(341)


Mobile County, Alabama

AFT Project No.: 118008





I-10 MOBILE RIVER - TP-23C ID



1 - Template (Reference) El. = 11.25', Mudline El. = -13.1'



I-10 MOBILE RIVER - TP-23C ID

30" PSC, 110' LONG

OP: AFT

Date: 25-April-2018

AR: 686.18 in<sup>2</sup>

SP: 0.150 k/ft<sup>3</sup>

LE: 105.00 ft

EM: 6,620.57 ksi

WS: 14,300.0 f/s

JC: 0.60

RX6: Maximum Case Method Capacity (JC=0.6)

TSX: Tension Stress Maximum - Full Record Search

RX7: Maximum Case Method Capacity (JC=0.7)

EMX: Maximum Energy

RA2: Auto Capacity Friction Piles

STK: Hammer Stroke

CSX: Compression Stress Maximum

BTA: Integrity Factor (1)

CSB: Compression Stress at Bottom of Pile

BL#	Depth ft	BLC bl/ft	TYPE	RX6 kips	RX7 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
2	61.00	2	AV2	0	0	0	1.28	0.13	0.73	32.7	8.19	86
			STD	0	0	0	0.01	0.02	0.19	9.9	0.00	2
			MAX	0	0	0	1.29	0.15	0.92	42.6	8.19	87
			MIN	0	0	0	1.26	0.10	0.53	22.8	8.19	84
11	62.00	9	AV9	52	48	83	1.03	0.23	0.58	14.0	6.83	98
			STD	38	40	19	0.24	0.05	0.20	6.6	5.64	5
			MAX	140	140	123	1.60	0.35	1.01	31.7	17.78	100
			MIN	0	0	60	0.73	0.17	0.33	8.1	1.50	88
19	63.00	8	AV8	68	65	76	1.21	0.25	0.73	15.3	5.18	96
			STD	10	12	7	0.11	0.02	0.10	1.8	0.30	5
			MAX	82	82	87	1.37	0.28	0.89	17.8	5.71	100
			MIN	51	46	66	1.05	0.23	0.59	12.9	4.82	88
31	64.00	12	AV12	81	80	89	1.41	0.30	0.88	19.1	5.57	90
			STD	12	14	6	0.10	0.02	0.09	2.6	0.35	4
			MAX	97	96	100	1.59	0.33	1.05	23.9	6.25	100
			MIN	49	41	80	1.21	0.27	0.71	15.2	5.08	88
46	65.00	15	AV15	37	31	68	1.36	0.28	0.87	17.9	5.37	91
			STD	20	22	12	0.13	0.02	0.12	2.3	0.31	4
			MAX	79	79	90	1.53	0.30	1.02	21.5	5.88	100
			MIN	10	2	52	1.09	0.25	0.62	13.4	4.78	88
48	66.00	2	AV2	0	0	0	1.40	0.16	0.99	20.3	5.41	85
			STD	0	0	0	0.01	0.01	0.00	0.9	0.03	0
			MAX	0	0	0	1.42	0.17	0.99	21.1	5.45	85
			MIN	0	0	0	1.39	0.15	0.99	19.4	5.38	85
52	67.00	4	AV4	0	0	0	1.22	0.19	0.80	14.6	4.95	88
			STD	0	0	0	0.10	0.01	0.10	1.3	0.19	1
			MAX	0	0	0	1.31	0.20	0.89	15.8	5.16	89
			MIN	0	0	0	1.07	0.17	0.66	12.5	4.68	87
54	68.00	2	AV2	0	0	0	1.16	0.12	0.77	15.2	4.78	85
			STD	0	0	0	0.01	0.01	0.00	1.1	0.00	2
			MAX	0	0	0	1.17	0.12	0.77	16.3	4.78	86
			MIN	0	0	0	1.15	0.11	0.77	14.1	4.78	83
57	69.00	3	AV3	0	0	0	1.41	0.19	0.98	18.2	5.38	87
			STD	0	0	0	0.03	0.00	0.03	0.6	0.05	0
			MAX	0	0	0	1.44	0.19	1.01	18.9	5.42	87
			MIN	0	0	0	1.37	0.18	0.95	17.5	5.31	87



I-10 MOBILE RIVER - TP-23C ID  
OP: AFT

30" PSC, 110' LONG  
Date: 25-April-2018

BL#	Depth ft	BLC bl/ft	TYPE	RX6 kips	RX7 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
62	70.00	5	AV5	0	0	40	1.44	0.23	0.99	18.4	5.46	88
			STD	0	0	9	0.06	0.01	0.05	1.3	0.19	0
			MAX	0	0	56	1.53	0.24	1.07	20.5	5.71	89
			MIN	0	0	29	1.34	0.22	0.90	16.6	5.14	88
67	71.00	5	AV5	0	0	12	1.26	0.21	0.83	15.2	5.08	90
			STD	0	0	9	0.11	0.01	0.10	1.6	0.27	5
			MAX	0	0	23	1.43	0.23	0.98	17.8	5.51	100
			MIN	0	0	0	1.13	0.19	0.71	12.9	4.76	87
72	72.00	5	AV5	0	0	10	1.45	0.26	0.98	19.3	5.55	89
			STD	0	0	6	0.07	0.02	0.07	1.2	0.24	0
			MAX	0	0	18	1.54	0.30	1.06	21.2	5.91	89
			MIN	0	0	0	1.35	0.24	0.89	17.6	5.22	88
77	73.00	5	AV5	3	1	13	1.44	0.27	0.95	19.1	5.53	89
			STD	6	3	19	0.11	0.02	0.10	2.0	0.34	0
			MAX	15	7	48	1.59	0.31	1.09	21.8	6.09	89
			MIN	0	0	0	1.27	0.25	0.79	15.9	5.05	88
82	74.00	5	AV5	6	3	37	1.50	0.30	0.98	20.6	5.67	90
			STD	8	4	22	0.10	0.02	0.09	1.9	0.33	0
			MAX	17	8	56	1.60	0.33	1.08	22.8	6.04	90
			MIN	0	0	4	1.33	0.27	0.83	18.0	5.12	89
87	75.00	5	AV5	9	4	36	1.49	0.30	0.98	19.6	5.61	90
			STD	8	5	17	0.07	0.01	0.07	1.6	0.22	0
			MAX	19	11	53	1.57	0.31	1.05	21.8	5.86	90
			MIN	0	0	11	1.39	0.28	0.89	17.2	5.33	89
91	76.00	4	AV4	0	0	9	1.49	0.29	0.97	20.5	5.62	89
			STD	0	0	10	0.15	0.03	0.12	2.7	0.42	0
			MAX	0	0	26	1.63	0.31	1.09	22.8	6.09	89
			MIN	0	0	0	1.24	0.23	0.77	16.1	4.97	88
96	77.00	5	AV5	2	0	18	1.34	0.29	0.84	16.3	5.21	89
			STD	4	1	11	0.09	0.03	0.07	1.3	0.23	0
			MAX	11	1	37	1.46	0.32	0.94	18.4	5.59	89
			MIN	0	0	1	1.18	0.25	0.72	14.3	4.85	89
103	78.00	7	AV7	38	34	43	1.36	0.31	0.86	16.8	5.26	94
			STD	34	35	5	0.19	0.06	0.14	3.2	0.43	5
			MAX	101	100	49	1.61	0.38	1.06	20.7	5.93	100
			MIN	0	0	35	1.08	0.20	0.64	12.4	4.63	89
105	79.00	2	AV2	0	0	0	1.35	0.23	0.88	18.6	5.17	86
			STD	0	0	0	0.07	0.03	0.06	0.7	0.18	1
			MAX	0	0	0	1.42	0.26	0.94	19.3	5.35	86
			MIN	0	0	0	1.28	0.20	0.82	17.9	4.99	85
107	80.00	2	AV2	0	0	0	1.41	0.25	0.94	19.6	5.32	87
			STD	0	0	0	0.04	0.01	0.03	0.7	0.10	1
			MAX	0	0	0	1.45	0.27	0.97	20.3	5.42	87



I-10 MOBILE RIVER - TP-23C ID  
OP: AFT

30" PSC, 110' LONG  
Date: 25-April-2018

BL#	Depth ft	BLC bl/ft	TYPE	RX6 kips	RX7 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
			MIN	0	0	0	1.37	0.24	0.91	18.9	5.22	86
111	81.00	4	AV4	0	0	15	1.30	0.27	0.82	15.8	5.04	88
			STD	0	0	6	0.05	0.02	0.04	0.7	0.12	0
			MAX	0	0	23	1.37	0.30	0.88	16.7	5.20	89
			MIN	0	0	6	1.23	0.25	0.76	15.0	4.87	88
115	82.00	4	AV4	1	0	14	1.34	0.28	0.86	16.4	5.17	88
			STD	3	0	5	0.10	0.04	0.08	1.3	0.23	1
			MAX	6	0	20	1.46	0.32	0.96	18.0	5.45	90
			MIN	0	0	6	1.18	0.22	0.73	14.5	4.82	87
121	83.00	6	AV6	0	0	8	0.92	0.16	0.53	9.7	4.38	96
			STD	0	0	11	0.12	0.04	0.09	1.6	0.22	6
			MAX	0	0	26	1.16	0.24	0.71	12.7	4.83	100
			MIN	0	0	0	0.80	0.12	0.44	7.8	4.19	88
129	84.00	8	AV8	12	9	21	0.88	0.18	0.48	9.6	5.92	97
			STD	18	16	20	0.16	0.04	0.12	2.1	4.21	5
			MAX	43	38	63	1.15	0.25	0.68	13.6	17.03	100
			MIN	0	0	0	0.68	0.14	0.32	7.4	3.99	88
139	85.00	10	AV10	35	29	54	0.86	0.19	0.46	9.5	5.61	97
			STD	23	24	20	0.09	0.02	0.07	1.1	3.89	5
			MAX	68	66	69	0.98	0.22	0.55	11.2	17.28	100
			MIN	3	0	20	0.73	0.16	0.36	7.4	4.09	88
149	86.00	10	AV10	74	71	60	0.98	0.23	0.55	11.1	4.49	97
			STD	17	20	3	0.07	0.02	0.06	0.9	0.13	5
			MAX	98	98	65	1.11	0.26	0.65	12.6	4.72	100
			MIN	50	43	56	0.88	0.20	0.46	9.8	4.28	89
164	87.00	15	AV15	113	113	93	1.02	0.26	0.55	11.6	4.57	94
			STD	18	19	14	0.12	0.03	0.10	1.7	0.24	5
			MAX	140	140	109	1.30	0.35	0.77	15.2	5.16	100
			MIN	77	74	66	0.80	0.21	0.39	8.7	4.19	88
178	88.00	14	AV14	134	134	101	1.11	0.30	0.61	12.7	4.73	94
			STD	9	9	7	0.09	0.03	0.07	1.4	0.18	5
			MAX	147	147	112	1.25	0.34	0.72	14.8	4.99	100
			MIN	118	117	84	0.94	0.25	0.48	10.2	4.43	90
194	89.00	16	AV16	144	144	106	1.12	0.33	0.61	12.3	4.75	98
			STD	7	7	12	0.09	0.03	0.07	1.5	0.18	4
			MAX	155	155	134	1.33	0.38	0.77	15.4	5.18	100
			MIN	127	127	86	1.02	0.27	0.52	10.2	4.57	90
226	90.00	32	AV32	286	285	256	1.46	0.62	0.68	18.0	5.69	100
			STD	54	55	49	0.20	0.10	0.11	4.1	0.62	0
			MAX	357	357	324	1.75	0.73	0.92	28.3	7.42	100
			MIN	173	167	152	1.00	0.38	0.46	10.2	4.47	100
295	91.00	69	AV69	394	394	340	1.52	0.78	0.55	18.5	5.83	100



I-10 MOBILE RIVER - TP-23C ID  
OP: AFT

30" PSC, 110' LONG  
Date: 25-April-2018

BL#	Depth ft	BLC bl/ft	TYPE	RX6 kips	RX7 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
			STD	31	31	25	0.28	0.10	0.16	5.0	0.68	0
			MAX	433	433	369	1.85	0.91	0.78	26.8	7.14	100
			MIN	286	286	247	0.68	0.47	0.16	5.4	4.05	100
345	92.00	50	AV50	410	409	378	1.85	0.92	0.73	25.1	6.75	100
			STD	12	12	13	0.11	0.04	0.07	2.7	0.40	0
			MAX	433	433	406	2.02	0.97	0.85	29.4	7.35	100
			MIN	391	390	359	1.56	0.82	0.52	18.9	5.80	100
392	93.00	47	AV47	456	456	445	2.01	1.02	0.79	29.2	7.31	100
			STD	17	17	24	0.04	0.04	0.03	1.3	0.18	0
			MAX	492	492	483	2.11	1.10	0.86	32.0	7.68	100
			MIN	426	426	400	1.91	0.94	0.72	26.2	6.88	100
460	94.00	68	AV68	546	545	525	2.07	1.17	0.71	31.0	7.58	100
			STD	25	24	19	0.04	0.04	0.05	1.3	0.20	0
			MAX	586	585	556	2.17	1.25	0.84	34.1	8.07	100
			MIN	495	495	485	1.98	1.09	0.60	28.4	7.25	100
522	95.00	62	AV62	609	608	576	2.20	1.32	0.72	35.2	8.19	100
			STD	16	16	12	0.07	0.04	0.04	2.4	0.35	0
			MAX	637	637	598	2.33	1.38	0.80	39.4	8.89	100
			MIN	569	566	546	2.02	1.22	0.63	29.6	7.35	100
612	96.00	90	AV90	596	595	601	2.13	1.36	0.60	33.4	8.02	100
			STD	8	8	8	0.05	0.02	0.05	1.6	0.22	0
			MAX	618	615	621	2.24	1.40	0.70	36.6	8.53	100
			MIN	580	580	584	2.02	1.33	0.51	30.0	7.49	100
697	97.00	85	AV85	582	579	579	2.08	1.36	0.51	33.1	8.16	100
			STD	11	13	14	0.05	0.02	0.05	1.4	0.21	0
			MAX	605	604	613	2.20	1.40	0.63	36.6	8.66	100
			MIN	559	552	550	1.96	1.32	0.40	29.9	7.64	100
787	98.00	90	AV90	581	569	550	2.05	1.34	0.43	32.9	8.28	100
			STD	10	12	14	0.04	0.02	0.03	1.1	0.19	0
			MAX	604	597	578	2.14	1.38	0.52	35.2	8.70	100
			MIN	558	544	518	1.94	1.30	0.35	30.3	7.79	100
869	99.00	82	AV82	569	548	517	2.03	1.32	0.44	32.5	8.12	100
			STD	10	9	8	0.05	0.02	0.03	1.2	0.19	0
			MAX	588	566	537	2.13	1.35	0.52	35.1	8.53	100
			MIN	545	530	501	1.90	1.27	0.35	29.1	7.64	100
939	100.00	70	AV70	545	525	494	2.09	1.29	0.52	33.3	8.15	100
			STD	6	6	6	0.05	0.02	0.04	1.3	0.19	0
			MAX	561	542	512	2.19	1.33	0.61	36.2	8.61	100
			MIN	533	512	483	1.98	1.24	0.41	30.3	7.64	100
1009	101.00	70	AV70	535	526	497	2.17	1.32	0.60	34.9	8.30	100
			STD	4	5	9	0.05	0.02	0.04	1.4	0.19	0
			MAX	549	538	518	2.28	1.36	0.70	37.7	8.66	100
			MIN	528	512	478	2.05	1.27	0.52	31.7	7.83	100



I-10 MOBILE RIVER - TP-23C ID  
OP: AFT

30" PSC, 110' LONG  
Date: 25-April-2018

BL#	Depth ft	BLC bl/ft	TYPE	RX6 kips	RX7 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
1076	102.00	67	AV67	542	538	505	2.24	1.35	0.70	36.3	8.41	100
			STD	5	7	10	0.05	0.02	0.04	1.4	0.18	0
			MAX	555	550	527	2.35	1.39	0.77	38.9	8.70	100
			MIN	532	522	485	2.11	1.32	0.60	33.1	8.03	100
1135	103.00	59	AV59	544	534	478	2.31	1.36	0.75	37.2	8.44	100
			STD	5	7	10	0.04	0.01	0.03	1.1	0.15	0
			MAX	553	548	497	2.40	1.39	0.81	39.6	8.79	100
			MIN	534	518	454	2.19	1.33	0.67	34.1	8.07	100
1189	104.00	54	AV54	539	517	454	2.38	1.37	0.79	38.6	8.56	100
			STD	6	6	7	0.07	0.02	0.04	1.7	0.21	0
			MAX	552	536	468	2.52	1.43	0.89	42.7	9.12	100
			MIN	524	505	436	2.25	1.34	0.70	34.9	8.11	100
1262	105.00	73	AV73	451	438	444	2.31	1.48	0.72	32.4	7.97	98
			STD	96	94	87	0.77	0.39	0.36	15.0	2.44	10
			MAX	561	539	529	3.38	2.02	1.25	56.0	17.52	100
			MIN	0	0	0	0.00	0.00	0.01	0.0	1.53	24
1332	106.00	70	AV70	438	436	404	2.51	1.48	0.92	33.4	7.45	100
			STD	12	12	12	0.12	0.06	0.07	2.6	0.32	0
			MAX	470	469	440	2.88	1.68	1.11	41.8	8.48	100
			MIN	418	417	382	2.33	1.39	0.80	29.6	7.01	100
1398	107.00	66	AV66	437	436	384	2.47	1.42	0.94	32.6	7.30	100
			STD	6	6	8	0.07	0.03	0.04	1.3	0.14	0
			MAX	456	455	402	2.62	1.48	1.06	35.9	7.68	100
			MIN	425	425	360	2.29	1.36	0.84	29.7	7.01	100
1460	108.00	62	AV62	440	439	381	2.44	1.39	0.94	32.1	7.26	100
			STD	17	16	8	0.15	0.06	0.08	2.8	0.32	0
			MAX	454	453	395	2.53	1.44	1.03	34.2	7.49	100
			MIN	327	327	339	1.35	0.96	0.39	11.7	4.91	100
Average				451	445	421	2.01	1.14	0.68	29.8	7.43	99
Std. Dev.				175	172	165	0.45	0.41	0.19	8.4	1.38	4
Maximum				637	637	621	3.38	2.02	1.25	56.0	17.78	100
Minimum				0	0	0	0.00	0.00	0.01	0.0	1.50	24
Total number of blows analyzed: 1460												

BL# Sensors

1-1460 F3: [P454] 145.3 (1.00); F4: [P455] 145.8 (1.00); A3: [K5647] 334.0 (1.00);  
A4: [K5943] 368.0 (1.00)

BL# Comments

1 Template (Reference) El. = 11.25', Mudline El. = -13.1'  
1191 Stop to Remove Template Pile Pocket



I-10 MOBILE RIVER - TP-23C ID  
OP: AFT

30" PSC, 110' LONG  
Date: 25-April-2018

---

Time Summary


Drive 30 minutes 46 seconds 12:55 PM - 1:26 PM (4/25/2018) BN 1 - 1191  
Stop 36 minutes 58 seconds 1:26 PM - 2:03 PM  
Drive 9 minutes 32 seconds 2:03 PM - 2:12 PM BN 1192 - 1460

Total time [01:17:17] = (Driving [00:40:19] + Stop [00:36:58])





I-10 MOBILE RIVER - TP-23C 1DAY RS





I-10 MOBILE RIVER - TP-23C 1DAY RS

30" PSC, 110' LONG

OP: AFT

Date: 26-April-2018

AR: 686.18 in<sup>2</sup>

SP: 0.150 k/ft<sup>3</sup>

LE: 105.00 ft

EM: 6,620.57 ksi

WS: 14,300.0 f/s

JC: 0.58

RMX: Maximum Case Method Capacity (JC)

TSX: Tension Stress Maximum - Full Record Search

RX6: Maximum Case Method Capacity (JC=0.6)

EMX: Maximum Energy

RA2: Auto Capacity Friction Piles

STK: Hammer Stroke

CSX: Compression Stress Maximum

BTA: Integrity Factor (1)

CSB: Compression Stress at Bottom of Pile

BL#	BLC	RMX	RX6	RA2	CSX	CSB	TSX	EMX	STK	BTA
	bl/ft	kips	kips	kips	ksi	ksi	ksi	k-ft	ft	(%)
1	108	763	744	597	1.72	1.59	0.03	22.3	0.00	100
2	108	687	672	544	1.43	1.45	0.12	14.5	6.31	100
3	108	431	425	465	0.77	0.72	0.08	5.6	0.00	100
4	108	735	717	545	1.61	1.63	0.08	18.6	7.35	100
5	108	623	615	643	1.05	1.03	0.07	11.8	0.00	100
6	108	746	732	784	2.84	2.24	0.37	50.3	12.60	100
7	108	573	560	504	1.26	1.25	0.07	11.7	5.93	100
8	108	619	608	584	1.22	1.25	0.08	13.5	0.00	100
9	108	738	721	737	2.86	2.09	0.58	49.7	12.08	100
10	84	588	577	578	1.19	1.19	0.07	13.0	0.00	100
11	84	721	705	742	2.85	2.10	0.53	48.8	12.01	100
12	84	510	497	497	1.25	1.18	0.07	11.3	5.38	89
13	84	526	515	506	1.22	1.18	0.07	11.2	5.12	100
14	84	609	594	538	1.52	1.42	0.06	16.4	5.88	100
15	84	674	661	605	1.86	1.58	0.05	23.1	6.82	100
16	84	691	677	656	2.38	1.82	0.26	35.5	8.70	100
17	84	680	666	656	2.40	1.82	0.25	36.7	8.57	100
18	84	668	654	662	2.73	1.94	0.47	46.0	9.89	100
19	84	640	627	635	2.69	1.91	0.46	44.2	9.62	100
20	84	622	608	635	2.69	1.90	0.49	44.8	9.73	100
21	84	617	603	649	2.65	1.86	0.46	43.6	9.57	100
22	84	594	581	633	2.60	1.83	0.48	42.1	9.37	100
23	84	584	571	631	2.57	1.81	0.48	41.4	9.27	100
24	72	575	562	624	2.58	1.80	0.51	41.8	9.27	100
25	72	577	564	632	2.51	1.76	0.46	39.7	8.98	100
26	72	574	561	628	2.55	1.77	0.50	40.8	9.17	100
27	72	576	564	641	2.54	1.76	0.49	40.6	9.03	100
28	72	562	554	647	2.59	1.77	0.56	42.2	9.37	100
29	72	520	510	582	2.33	1.64	0.58	34.9	8.84	100
Average		621	608	613	2.08	1.63	0.30	30.9	8.70	100
Std. Dev.		78	76	72	0.66	0.35	0.21	14.6	1.98	2
Maximum		763	744	784	2.86	2.24	0.58	50.3	12.60	100
Minimum		431	425	465	0.77	0.72	0.03	5.6	5.12	89

Total number of blows analyzed: 29

BL# Sensors

1-29 F3: [P454] 145.3 (1.00); F4: [P455] 145.8 (1.00); A3: [K5647] 334.0 (1.00);  
A4: [K5943] 368.0 (1.00)

BL# Comments

29 9BL/1", 7BL/1", 7BL/1", 6BL/1"



I-10 MOBILE RIVER - TP-23C 1DAY RS  
OP: AFT

30" PSC, 110' LONG  
Date: 26-April-2018

---


Time Summary

Drive 3 minutes 48 seconds 11:03 AM - 11:07 AM BN 1 - 29





I-10 MOBILE RIVER - TP-23C 16DAY RS





I-10 MOBILE RIVER - TP-23C 16DAY RS

30" PSC, 110' LONG

OP: AFT

Date: 11-May-2018

AR: 686.18 in<sup>2</sup>

SP: 0.150 k/ft<sup>3</sup>

LE: 105.00 ft

EM: 6,620.57 ksi

WS: 14,300.0 f/s

JC: 0.57

RMX: Maximum Case Method Capacity (JC)

TSX: Tension Stress Maximum - Full Record Search

RX6: Maximum Case Method Capacity (JC=0.6)

EMX: Maximum Energy

RA2: Auto Capacity Friction Piles

STK: Hammer Stroke

CSX: Compression Stress Maximum

BTA: Integrity Factor (1)

CSB: Compression Stress at Bottom of Pile

BL#	BLC	RMX	RX6	RA2	CSX	CSB	TSX	EMX	STK	BTA
	bl/ft	kips	kips	kips	ksi	ksi	ksi	k-ft	ft	(%)
1	132	465	455	601	0.87	0.54	0.08	7.1	0.00	100
2	132	780	739	770	2.20	1.85	0.03	34.6	11.86	87
3	132	743	710	682	1.90	1.66	0.05	26.9	10.51	100
4	132	523	506	550	1.12	1.01	0.05	11.0	6.79	83
5	132	527	509	539	1.16	1.06	0.06	10.9	5.73	87
6	132	553	532	538	1.27	1.16	0.06	12.3	5.66	86
7	132	628	604	583	1.51	1.36	0.06	16.0	6.17	86
8	132	695	667	621	1.72	1.49	0.05	20.3	6.72	100
9	132	744	711	638	1.89	1.67	0.05	24.1	7.25	100
10	132	763	727	656	2.02	1.76	0.05	26.8	7.53	100
11	132	764	730	659	2.15	1.87	0.04	30.1	8.03	100
12	144	772	738	698	2.12	1.85	0.05	29.1	7.79	100
13	144	769	735	701	2.20	1.93	0.05	31.4	8.19	100
14	144	762	728	704	2.15	1.88	0.04	30.3	8.03	100
15	144	735	703	676	2.06	1.77	0.05	28.1	7.64	100
16	144	738	707	695	2.06	1.80	0.05	27.8	7.57	100
17	144	737	704	696	2.12	1.83	0.04	29.8	7.95	100
18	144	722	691	679	2.04	1.78	0.05	27.7	7.60	100
19	144	728	694	689	2.21	1.87	0.07	32.3	8.23	100
20	144	730	696	703	2.15	1.83	0.06	30.8	7.99	100
21	144	720	687	680	2.21	1.85	0.09	32.4	8.23	100
22	144	711	677	670	2.21	1.84	0.11	32.3	8.27	100
23	144	702	670	676	2.09	1.77	0.08	29.1	7.79	100
24	144	690	658	657	2.07	1.77	0.08	28.8	7.68	100
25	144	699	668	680	2.08	1.77	0.07	29.1	7.75	100
26	144	712	680	683	2.17	1.81	0.10	31.1	8.03	100
27	144	687	656	665	2.05	1.74	0.09	28.2	7.68	100
28	144	693	662	679	2.08	1.76	0.08	28.8	7.72	100
29	144	708	676	695	2.17	1.80	0.10	31.0	7.99	100
30	144	699	667	676	2.12	1.77	0.10	29.8	7.83	100
31	144	690	658	670	2.15	1.78	0.12	30.7	7.99	100
32	144	700	668	686	2.14	1.78	0.10	30.3	7.87	100
33	144	699	667	687	2.18	1.80	0.11	31.4	8.07	100
34	144	702	670	708	2.27	1.83	0.16	33.9	8.44	100
35	144	692	659	695	2.20	1.78	0.17	32.0	8.19	100
36	144	674	643	655	2.08	1.73	0.12	28.8	7.72	100
37	144	683	652	674	2.09	1.72	0.13	28.8	7.75	100
38	144	672	642	668	2.04	1.72	0.10	27.9	7.53	100
39	144	677	647	664	2.08	1.73	0.11	28.7	7.68	100
40	144	668	636	646	1.97	1.60	0.25	26.7	7.75	100
Average		694	663	665	1.98	1.68	0.08	27.2	7.82	98
Std. Dev.		68	63	46	0.33	0.28	0.04	6.5	1.01	5
Maximum		780	739	770	2.27	1.93	0.25	34.6	11.86	100
Minimum		465	455	538	0.87	0.54	0.03	7.1	5.66	83

Total number of blows analyzed: 40



I-10 MOBILE RIVER - TP-23C 16DAY RS

30" PSC, 110' LONG

OP: AFT

Date: 11-May-2018

BL#	BLC bl/ft	RMX kips	RX6 kips	RA2 kips	CSX ksi	CSB ksi	TSX ksi	EMX k-ft	STK ft	BTA (%)
-----	--------------	-------------	-------------	-------------	------------	------------	------------	-------------	-----------	------------

BL# Sensors

1-40 F3: [P454] 145.3 (1.00); F4: [P455] 145.8 (1.00); A3: [K5647] 334.0 (1.00);  
A4: [K5943] 368.0 (1.00)


BL# Comments

40 11BL/1", 12BL/1", 12BL/1"

Time Summary

Drive 55 seconds 8:49 AM - 8:49 AM BN 1 - 40





## **Appendix C**

CAPWAP Signal Matching Analysis Output  
TP-23C

### **I-10 over Mobile River Bridge Load Test Program**

ALDOT Project No.: IM-I010(341)



Mobile County, Alabama

AFT Project No.: 118008



I-10 MOBILE RIVER

TP-23C

Project Information

PROJECT: I-10 MOBILE RIVER  
PILE NAME: TP-23C  
DESCR: 30" PSC, 110' LONG  
OPERATOR: AFT  
FILE: TP-23C ana  
4/25/2018 2:12:38 PM  
Blow Number 1457

Pile Properties

LE 105.00 ft  
AR 686.18 in<sup>2</sup>  
EM 6620.57 ksi  
SP 0.150 k/ft3  
WS 14300.0 f/s  
EA/C 317.7 ksec/ft  
2L/C 14.70 ms  
JC 0.60 []  
LP 107.95 ft





Quantity Results

RX6 446 kips  
RX7 445 kips  
RA2 387 kips  
CSX 2.42 ksi  
CSB 1.37 ksi  
TSX 0.92 ksi  
EMX 32.0 k-ft  
STK 7.25 ft  
BTA 100 (%)

Sensors

F3: [P454] 145.3 (1)  
F4: [P455] 145.8 (1)  
A3: [K5647] 334 mv/5000g's (1)  
A4: [K5943] 368 mv/5000g's (1)  
CLIP: OK







The CAPWAP program performs a signal matching or reverse analysis based on measurements taken on a deep foundation under an impact load. The program is based on a one-dimensional mathematical model. Under certain conditions, the model only crudely approximates the often complex dynamic situations.

The CAPWAP analysis relies on the input of accurately measured dynamic data plus additional parameters describing pile and soil behavior. If the field measurements of force and velocity are incorrect or were taken under inappropriate conditions (e.g., at an inappropriate time or with too much or too little energy) or if the input pile model is incorrect, then the solution cannot represent the actual soil behavior.

Generally the CAPWAP analysis is used to estimate the axial compressive pile capacity and the soil resistance distribution. The long-term capacity is best evaluated with restrike tests since they incorporate soil strength changes (set-up gains or relaxation losses) that occur after installation. The calculated load settlement graph does not consider creep or long term consolidation settlements. When uplift is a controlling factor in the design, use of the CAPWAP results to assess uplift capacity should be made only after very careful analysis of only good measurement quality, and further used only with longer pile lengths and with nominally higher safety factors.

CAPWAP is also used to evaluate driving stresses along the length of the pile. However, it should be understood that the analysis is one dimensional and does not take into account bending effects or local contact stresses at the pile toe.

Furthermore, if the user of this software was not able to produce a solution with satisfactory signal "match quality" (MQ), then the associated CAPWAP results may be unreliable. There is no absolute scale for solution acceptability but solutions with MQ above 5 are generally considered less reliable than those with lower MQ values and every effort should be made to improve the analysis, for example, by getting help from other independent experts.

Considering the CAPWAP model limitations, the nature of the input parameters, the complexity of the analysis procedure, and the need for a responsible application of the results to actual construction projects, it is recommended that at least one static load test be performed on sites where little experience exists with dynamic behavior of the soil resistance or when the experience of the analyzing engineer with both program use and result application is limited.

Finally, the CAPWAP capacities are ultimate values. They MUST be reduced by means of an appropriate factor of safety to yield a design or working load. The selection of a factor of safety should consider the quality of the construction control, the variability of the site conditions, uncertainties in the loads, the importance of structure and other factors. The CAPWAP results should be reviewed by the Engineer of Record with consideration of applicable geotechnical conditions including, but not limited to, group effects, potential settlement from underlying compressible layers, soil resistances provided from any layers unsuitable for long term support, as well as effective stress changes due to soil surcharges, excavation or change in water table elevation.

The CAPWAP analysis software is one of many means by which the capacity of a deep foundation can be assessed. The engineer performing the analysis is responsible for proper software application and the analysis results. Pile Dynamics accepts no liability whatsoever of any kind for the analysis solution and/or the application of the analysis result.



I-10 MOBILE RIVER; Pile: TP-23C  
 30'' PSC, 110' LONG; Blow: 1457  
 Applied Foundation Testing, Inc.

Test: 25-Apr-2018 14:12  
 CAPWAP(R) 2014-2  
 OP: AFT

# CAPWAP SUMMARY RESULTS

Total CAPWAP Capacity: 440.0; along Shaft 103.0; at Toe 337.0 kips

Soil Sgmnt No.	Dist. Below Gages ft	Depth Below Grade ft	Ru kips	Force in Pile kips	Sum of Ru kips	Unit Resist. (Depth) kips/ft	Unit Resist. (Area) ksf	Smith Damping Factor s/ft
				440.0				
1	26.3	4.8	0.0	440.0	0.0	0.00	0.00	0.00
2	32.8	11.3	2.0	438.0	2.0	0.30	0.03	0.20
3	39.4	17.9	2.0	436.0	4.0	0.30	0.03	0.20
4	45.9	24.4	2.0	434.0	6.0	0.30	0.03	0.20
5	52.5	31.0	2.0	432.0	8.0	0.30	0.03	0.20
6	59.1	37.6	2.0	430.0	10.0	0.30	0.03	0.20
7	65.6	44.1	2.0	428.0	12.0	0.30	0.03	0.20
8	72.2	50.7	4.0	424.0	16.0	0.61	0.06	0.20
9	78.8	57.3	4.0	420.0	20.0	0.61	0.06	0.20
10	85.3	63.8	4.0	416.0	24.0	0.61	0.06	0.20
11	91.9	70.4	4.0	412.0	28.0	0.61	0.06	0.20
12	98.4	76.9	30.0	382.0	58.0	4.57	0.46	0.20
13	105.0	83.5	45.0	337.0	103.0	6.86	0.69	0.20
Avg. Shaft			7.9			1.23	0.12	0.20
Toe			337.0				53.92	0.26

## Soil Model Parameters/Extensions

		Shaft	Toe
Quake	(in)	0.06	0.27
Case Damping Factor		0.06	0.28
Damping Type		Viscous	Sm+Visc
Unloading Quake	(% of loading quake)	30	93
Reloading Level	(% of Ru)	100	100
Unloading Level	(% of Ru)	24	
Soil Plug Weight	(kips)		1.000

CAPWAP match quality = 3.60 (Wave Up Match) ; RSA = 0  
 Observed: Final Set = 0.19 in; Blow Count = 62 b/ft  
 Computed: Final Set = 0.19 in; Blow Count = 62 b/ft  
 max. Top Comp. Stress = 2.4 ksi (T= 28.2 ms, max= 1.002 x Top)  
 max. Comp. Stress = 2.4 ksi (Z= 32.8 ft, T= 30.3 ms)  
 max. Tens. Stress = -0.98 ksi (Z= 19.7 ft, T= 41.1 ms)  
 max. Energy (EMX) = 32.1 kip-ft; max. Measured Top Displ. (DMX)= 0.58 in



I-10 MOBILE RIVER; Pile: TP-23C  
 30'' PSC, 110' LONG; Blow: 1457  
 Applied Foundation Testing, Inc.

Test: 25-Apr-2018 14:12  
 CAPWAP(R) 2014-2  
 OP: AFT

EXTREMA TABLE

Pile Sgmnt No.	Dist. Below Gages ft	max. Force kips	min. Force kips	max. Comp. Stress ksi	max. Tens. Stress ksi	max. Trnsfd. Energy kip-ft	max. Veloc. ft/s	max. Displ. in
1	3.3	1633.3	-415.0	2.4	-0.60	32.1	5.2	0.58
2	6.6	1633.5	-517.5	2.4	-0.75	32.1	5.2	0.58
4	13.1	1633.8	-641.9	2.4	-0.94	32.1	5.1	0.58
6	19.7	1634.6	-672.0	2.4	-0.98	32.1	5.1	0.58
8	26.3	1635.5	-667.0	2.4	-0.97	32.0	5.1	0.57
10	32.8	1636.4	-663.7	2.4	-0.97	32.0	5.1	0.56
12	39.4	1633.0	-654.8	2.4	-0.95	31.8	5.1	0.55
14	45.9	1629.4	-627.2	2.4	-0.91	31.5	5.1	0.54
16	52.5	1625.7	-561.2	2.4	-0.82	31.1	5.1	0.54
18	59.1	1622.2	-484.1	2.4	-0.71	30.6	5.1	0.53
20	65.6	1618.7	-417.6	2.4	-0.61	29.9	5.1	0.52
22	72.2	1614.0	-310.5	2.4	-0.45	29.6	5.1	0.52
23	75.5	1605.4	-241.3	2.3	-0.35	29.3	5.1	0.51
24	78.8	1608.1	-126.3	2.3	-0.18	29.3	5.3	0.51
25	82.0	1593.1	-115.8	2.3	-0.17	29.0	5.8	0.51
26	85.3	1549.6	-102.9	2.3	-0.15	29.0	6.1	0.51
27	88.6	1480.5	-85.8	2.2	-0.13	28.7	6.5	0.51
28	91.9	1369.5	-78.9	2.0	-0.12	28.6	6.8	0.51
29	95.2	1225.8	-73.6	1.8	-0.11	28.3	7.1	0.51
30	98.4	1052.5	-68.8	1.5	-0.10	28.3	7.3	0.51
31	101.7	793.0	-56.6	1.2	-0.08	26.0	7.5	0.51
32	105.0	912.8	-56.8	1.1	-0.07	22.7	7.4	0.51
Absolute	32.8			2.4			(T =	30.3 ms)
	19.7				-0.98		(T =	41.1 ms)



I-10 MOBILE RIVER; Pile: TP-23C  
 30'' PSC, 110' LONG; Blow: 1457  
 Applied Foundation Testing, Inc.

Test: 25-Apr-2018 14:12  
 CAPWAP(R) 2014-2  
 OP: AFT

CASE METHOD										
J =	0.0	0.1	0.2	0.3	0.4	0.5	0.6	0.7	0.8	0.9
RP	962.7	727.4	492.1	256.8	21.4	0.0	0.0	0.0	0.0	0.0
RX	962.7	727.4	609.2	549.5	495.4	452.4	440.0	439.2	438.4	437.7
RU	962.7	727.4	492.1	256.8	21.4	0.0	0.0	0.0	0.0	0.0

RAU = 379.0 (kips); RA2 = 376.3 (kips)

Current CAPWAP Ru = 440.0 (kips); Corresponding J(RP)= 0.22; J(RX) = 0.60

VMX	TVP	VT1*Z	FT1	FMX	DMX	DFN	SET	EMX	QUS	KEB
ft/s	ms	kips	kips	kips	in	in	in	kip-ft	kips	kips/in
5.2	27.76	1647.3	1668.6	1668.6	0.58	0.19	0.19	32.2	1003.9	1248

PILE PROFILE AND PILE MODEL					
Depth	Area	E-Modulus	Spec. Weight	Perim.	
ft	ft <sup>2</sup>	ksi	lb/ft <sup>3</sup>	ft	
0.0	4.77	6620.6	150.000	10.00	
102.5	4.77	6620.6	150.000	10.00	
102.5	6.25	6620.6	150.000	10.00	
105.0	6.25	6620.6	150.000	10.00	

Toe Area 6.25 ft<sup>2</sup>

Segmnt	Dist.	Impedance	Imped.	Tension	Compression	Perim.	Wave
Number	B.G.		Change	Slack	Slack		Speed
	ft	kips/ft/s	%	in	in	ft	ft/s
1	3.3	317.69	0.00	0.00	0.000	10.00	14300.0
32	105.0	392.96	0.00	0.00	0.000	10.00	14300.0

Wave Speed: Pile Top 14300.0, Elastic 14300.0, Overall 14300.0 ft/s



Pile Damping 2.00 %, Time Incr 0.229 ms, 2L/c 14.7 ms

Total volume: 504.044 ft<sup>3</sup>; Volume ratio considering added impedance: 1.000



I-10 MOBILE RIVER

TP-23C 1DAY RS

Project Information

PROJECT: I-10 MOBILE RIVER  
PILE NAME: TP-23C 1DAY RS  
DESCR: 30" PSC, 110' LONG  
OPERATOR: AFT  
FILE: TP-23C 1DAY RS ana  
4/26/2018 11:06:03 AM  
Blow Number 6

Pile Properties

LE 105.00 ft  
AR 686.18 in<sup>2</sup>  
EM 6620.57 ksi  
SP 0.150 k/ft<sup>3</sup>  
WS 14300.0 f/s  
EA/C 317.7 ksec/ft  
2L/C 14.70 ms  
JC 0.58 []  
LP 108.06 ft





Quantity Results

RMX 746 kips  
RX6 732 kips  
RA2 784 kips  
CSX 2.84 ksi  
CSB 2.24 ksi  
TSX 0.37 ksi  
EMX 50.3 k-ft  
STK 12.60 ft  
BTA 100 (%)

Sensors

F3: [P454] 145.3 (1)  
F4: [P455] 145.8 (1)  
A3: [K5647] 334 mv/5000g's (1)  
A4: [K5943] 368 mv/5000g's (1)  
CLIP: OK







I-10 MOBILE RIVER; Pile: TP-23C 1DAY RS  
30'' PSC, 110' LONG; Blow: 6  
Applied Foundation Testing, Inc.  
About the CAPWAP Results

Test: 26-Apr-2018 11:06  
CAPWAP(R) 2014-2  
OP: AFT

The CAPWAP program performs a signal matching or reverse analysis based on measurements taken on a deep foundation under an impact load. The program is based on a one-dimensional mathematical model. Under certain conditions, the model only crudely approximates the often complex dynamic situations.

The CAPWAP analysis relies on the input of accurately measured dynamic data plus additional parameters describing pile and soil behavior. If the field measurements of force and velocity are incorrect or were taken under inappropriate conditions (e.g., at an inappropriate time or with too much or too little energy) or if the input pile model is incorrect, then the solution cannot represent the actual soil behavior.

Generally the CAPWAP analysis is used to estimate the axial compressive pile capacity and the soil resistance distribution. The long-term capacity is best evaluated with restrike tests since they incorporate soil strength changes (set-up gains or relaxation losses) that occur after installation. The calculated load settlement graph does not consider creep or long term consolidation settlements. When uplift is a controlling factor in the design, use of the CAPWAP results to assess uplift capacity should be made only after very careful analysis of only good measurement quality, and further used only with longer pile lengths and with nominally higher safety factors.

CAPWAP is also used to evaluate driving stresses along the length of the pile. However, it should be understood that the analysis is one dimensional and does not take into account bending effects or local contact stresses at the pile toe.

Furthermore, if the user of this software was not able to produce a solution with satisfactory signal "match quality" (MQ), then the associated CAPWAP results may be unreliable. There is no absolute scale for solution acceptability but solutions with MQ above 5 are generally considered less reliable than those with lower MQ values and every effort should be made to improve the analysis, for example, by getting help from other independent experts.

Considering the CAPWAP model limitations, the nature of the input parameters, the complexity of the analysis procedure, and the need for a responsible application of the results to actual construction projects, it is recommended that at least one static load test be performed on sites where little experience exists with dynamic behavior of the soil resistance or when the experience of the analyzing engineer with both program use and result application is limited.

Finally, the CAPWAP capacities are ultimate values. They MUST be reduced by means of an appropriate factor of safety to yield a design or working load. The selection of a factor of safety should consider the quality of the construction control, the variability of the site conditions, uncertainties in the loads, the importance of structure and other factors. The CAPWAP results should be reviewed by the Engineer of Record with consideration of applicable geotechnical conditions including, but not limited to, group effects, potential settlement from underlying compressible layers, soil resistances provided from any layers unsuitable for long term support, as well as effective stress changes due to soil surcharges, excavation or change in water table elevation.

The CAPWAP analysis software is one of many means by which the capacity of a deep foundation can be assessed. The engineer performing the analysis is responsible for proper software application and the analysis results. Pile Dynamics accepts no liability whatsoever of any kind for the analysis solution and/or the application of the analysis result.

Analysis: 23-May-2018



I-10 MOBILE RIVER; Pile: TP-23C 1DAY RS  
 30'' PSC, 110' LONG; Blow: 6  
 Applied Foundation Testing, Inc.

Test: 26-Apr-2018 11:06  
 CAPWAP(R) 2014-2  
 OP: AFT

# CAPWAP SUMMARY RESULTS

Total CAPWAP Capacity: 750.0; along Shaft 321.0; at Toe 429.0 kips

Soil Sgmt No.	Dist. Below Gages ft	Depth Below Grade ft	Ru kips	Force in Pile kips	Sum of Ru kips	Unit Resist. (Depth) kips/ft	Unit Resist. (Area) ksf
				750.0			
1	26.3	4.8	10.0	740.0	10.0	2.11	0.21
2	32.8	11.3	15.0	725.0	25.0	2.29	0.23
3	39.4	17.9	15.0	710.0	40.0	2.29	0.23
4	45.9	24.4	25.0	685.0	65.0	3.81	0.38
5	52.5	31.0	30.0	655.0	95.0	4.57	0.46
6	59.1	37.6	30.0	625.0	125.0	4.57	0.46
7	65.6	44.1	20.0	605.0	145.0	3.05	0.30
8	72.2	50.7	20.0	585.0	165.0	3.05	0.30
9	78.8	57.3	12.0	573.0	177.0	1.83	0.18
10	85.3	63.8	12.0	561.0	189.0	1.83	0.18
11	91.9	70.4	12.0	549.0	201.0	1.83	0.18
12	98.4	76.9	45.0	504.0	246.0	6.86	0.69
13	105.0	83.5	75.0	429.0	321.0	11.43	1.14
Avg. Shaft			24.7			3.84	0.38
Toe				429.0			68.64

## Soil Model Parameters/Extensions

		Shaft	Toe
Smith Damping Factor		0.25	0.33
Quake	(in)	0.04	0.34
Case Damping Factor		0.25	0.45
Damping Type		Viscous	Viscous
Unloading Quake	(% of loading quake)	35	89
Reloading Level	(% of Ru)	100	100
Unloading Level	(% of Ru)	0	
Resistance Gap (included in Toe Quake) (in)			0.01
Soil Plug Weight	(kips)		1.500

CAPWAP match quality = 1.68 (Wave Up Match) ; RSA = 0  
 Observed: Final Set = 0.11 in; Blow Count = 108 b/ft  
 Computed: Final Set = 0.11 in; Blow Count = 108 b/ft  
 max. Top Comp. Stress = 2.8 ksi (T= 29.7 ms, max= 1.029 x Top)  
 max. Comp. Stress = 2.9 ksi (Z= 32.8 ft, T= 32.0 ms)  
 max. Tens. Stress = -0.29 ksi (Z= 36.1 ft, T= 42.1 ms)  
 max. Energy (EMX) = 50.2 kip-ft; max. Measured Top Displ. (DMX)= 0.43 in



I-10 MOBILE RIVER; Pile: TP-23C 1DAY RS  
 30'' PSC, 110' LONG; Blow: 6  
 Applied Foundation Testing, Inc.

Test: 26-Apr-2018 11:06  
 CAPWAP(R) 2014-2  
 OP: AFT

EXTREMA TABLE

Pile Sgmnt No.	Dist. Below Gages ft	max. Force kips	min. Force kips	max. Comp. Stress ksi	max. Tens. Stress ksi	max. Trnsfd. Energy kip-ft	max. Veloc. ft/s	max. Displ. in
1	3.3	1938.3	-114.0	2.8	-0.17	50.2	5.9	0.43
2	6.6	1943.2	-151.2	2.8	-0.22	50.2	5.9	0.42
4	13.1	1955.4	-183.7	2.8	-0.27	50.1	5.8	0.42
6	19.7	1971.4	-186.5	2.9	-0.27	49.9	5.8	0.41
8	26.3	1992.6	-194.0	2.9	-0.28	49.8	5.7	0.41
10	32.8	1995.4	-188.9	2.9	-0.28	49.1	5.6	0.41
12	39.4	1986.6	-187.2	2.9	-0.27	48.1	5.5	0.41
14	45.9	1974.7	-170.1	2.9	-0.25	47.1	5.4	0.41
16	52.5	1936.0	-144.3	2.8	-0.21	45.5	5.4	0.41
18	59.1	1882.0	-113.1	2.7	-0.16	43.6	5.3	0.42
20	65.6	1826.7	-64.2	2.7	-0.09	41.6	5.3	0.42
22	72.2	1793.8	-37.3	2.6	-0.05	40.2	5.2	0.42
23	75.5	1743.8	-41.9	2.5	-0.06	38.9	5.2	0.42
24	78.8	1734.5	-48.0	2.5	-0.07	38.9	5.3	0.42
25	82.0	1687.6	-45.9	2.5	-0.07	38.1	5.4	0.41
26	85.3	1653.3	-41.5	2.4	-0.06	38.1	5.5	0.41
27	88.6	1576.8	-29.0	2.3	-0.04	37.2	5.7	0.41
28	91.9	1529.5	-19.1	2.2	-0.03	37.2	5.9	0.41
29	95.2	1450.5	-5.2	2.1	-0.01	36.3	6.0	0.40
30	98.4	1394.5	-0.3	2.0	-0.00	36.2	6.1	0.40
31	101.7	1267.4	0.0	1.8	0.00	33.1	6.1	0.40
32	105.0	1278.6	-0.1	1.9	-0.00	28.4	6.1	0.39
Absolute	32.8			2.9			(T =	32.0 ms)
	36.1				-0.29		(T =	42.1 ms)



I-10 MOBILE RIVER; Pile: TP-23C 1DAY RS  
 30'' PSC, 110' LONG; Blow: 6  
 Applied Foundation Testing, Inc.

Test: 26-Apr-2018 11:06  
 CAPWAP(R) 2014-2  
 OP: AFT

CASE METHOD										
J =	0.0	0.1	0.2	0.3	0.4	0.5	0.6	0.7	0.8	0.9
RP	1702.6	1498.9	1295.2	1091.5	887.9	684.2	480.5	276.8	73.1	0.0
RX	1726.4	1517.2	1308.1	1098.9	913.4	809.0	731.6	668.0	620.9	581.2
RU	1853.0	1664.4	1475.7	1287.1	1098.5	909.8	721.2	532.5	343.9	155.3

RAU = 507.9 (kips); RA2 = 783.6 (kips)

Current CAPWAP Ru = 750.0 (kips); Corresponding J(RP)= 0.47; J(RX) = 0.58

VMX	TVP	VT1*Z	FT1	FMX	DMX	DFN	SET	EMX	QUS	KEB
ft/s	ms	kips	kips	kips	in	in	in	kip-ft	kips	kips/in
5.9	29.43	1838.3	1901.1	1948.9	0.43	0.10	0.11	50.3	2239.5	1341

PILE PROFILE AND PILE MODEL				
Depth	Area	E-Modulus	Spec. Weight	Perim.
ft	ft <sup>2</sup>	ksi	lb/ft <sup>3</sup>	ft
0.0	4.77	6620.6	150.000	10.00
105.0	4.77	6620.6	150.000	10.00

Toe Area 6.25 ft<sup>2</sup>

Top Segment Length 3.28 ft, Top Impedance 318 kips/ft/s

Wave Speed: Pile Top 14300.0, Elastic 14300.0, Overall 14269.7 ft/s



Pile Damping 2.00 %, Time Incr 0.230 ms, 2L/c 14.7 ms

Total volume: 500.336 ft<sup>3</sup>; Volume ratio considering added impedance: 1.000



I-10 MOBILE RIVER

TP-23C 16DAY RS

Project Information

PROJECT: I-10 MOBILE RIVER  
 PILE NAME: TP-23C 16DAY RS  
 DESCR: 30" PSC, 110' LONG  
 OPERATOR: AFT  
 FILE: TP-23C 16 DAY RS ana  
 5/11/2018 8:49:17 AM  
 Blow Number 12

Pile Properties

LE 105.00 ft  
 AR 686.18 in<sup>2</sup>  
 EM 6620.57 ksi  
 SP 0.150 k/ft<sup>3</sup>  
 WS 14300.0 f/s  
 EA/C 317.7 ksec/ft  
 2L/C 14.70 ms  
 JC 0.57 []  
 LP 108.42 ft





Quantity Results

RMX 762 kips  
 RX6 728 kips  
 RA2 668 kips  
 CSX 2.12 ksi  
 CSB 1.84 ksi  
 TSX 0.05 ksi  
 EMX 29.1 k-ft  
 STK 7.79 ft  
 BTA 100 (%)

Sensors

F3: [P454] 145.3 (1)  
 F4: [P455] 145.8 (1)  
 A3: [K5647] 334 mv/5000g's (1)  
 A4: [K5943] 368 mv/5000g's (1)  
 CLIP: OK







I-10 MOBILE RIVER; Pile: TP-23C 16DAY RS  
30" PSC, 110' LONG; Blow: 12  
Applied Foundation Testing, Inc.  
About the CAPWAP Results

Test: 11-May-2018 08:49  
CAPWAP(R) 2014-2  
OP: AFT

The CAPWAP program performs a signal matching or reverse analysis based on measurements taken on a deep foundation under an impact load. The program is based on a one-dimensional mathematical model. Under certain conditions, the model only crudely approximates the often complex dynamic situations.

The CAPWAP analysis relies on the input of accurately measured dynamic data plus additional parameters describing pile and soil behavior. If the field measurements of force and velocity are incorrect or were taken under inappropriate conditions (e.g., at an inappropriate time or with too much or too little energy) or if the input pile model is incorrect, then the solution cannot represent the actual soil behavior.

Generally the CAPWAP analysis is used to estimate the axial compressive pile capacity and the soil resistance distribution. The long-term capacity is best evaluated with restrike tests since they incorporate soil strength changes (set-up gains or relaxation losses) that occur after installation. The calculated load settlement graph does not consider creep or long term consolidation settlements. When uplift is a controlling factor in the design, use of the CAPWAP results to assess uplift capacity should be made only after very careful analysis of only good measurement quality, and further used only with longer pile lengths and with nominally higher safety factors.

CAPWAP is also used to evaluate driving stresses along the length of the pile. However, it should be understood that the analysis is one dimensional and does not take into account bending effects or local contact stresses at the pile toe.

Furthermore, if the user of this software was not able to produce a solution with satisfactory signal "match quality" (MQ), then the associated CAPWAP results may be unreliable. There is no absolute scale for solution acceptability but solutions with MQ above 5 are generally considered less reliable than those with lower MQ values and every effort should be made to improve the analysis, for example, by getting help from other independent experts.

Considering the CAPWAP model limitations, the nature of the input parameters, the complexity of the analysis procedure, and the need for a responsible application of the results to actual construction projects, it is recommended that at least one static load test be performed on sites where little experience exists with dynamic behavior of the soil resistance or when the experience of the analyzing engineer with both program use and result application is limited.

Finally, the CAPWAP capacities are ultimate values. They MUST be reduced by means of an appropriate factor of safety to yield a design or working load. The selection of a factor of safety should consider the quality of the construction control, the variability of the site conditions, uncertainties in the loads, the importance of structure and other factors. The CAPWAP results should be reviewed by the Engineer of Record with consideration of applicable geotechnical conditions including, but not limited to, group effects, potential settlement from underlying compressible layers, soil resistances provided from any layers unsuitable for long term support, as well as effective stress changes due to soil surcharges, excavation or change in water table elevation.

The CAPWAP analysis software is one of many means by which the capacity of a deep foundation can be assessed. The engineer performing the analysis is responsible for proper software application and the analysis results. Pile Dynamics accepts no liability whatsoever of any kind for the analysis solution and/or the application of the analysis result.

Analysis: 23-May-2018



I-10 MOBILE RIVER; Pile: TP-23C 16DAY RS  
 30" PSC, 110' LONG; Blow: 12  
 Applied Foundation Testing, Inc.

Test: 11-May-2018 08:49  
 CAPWAP(R) 2014-2  
 OP: AFT

# CAPWAP SUMMARY RESULTS

Total CAPWAP Capacity: 770.0; along Shaft 341.0; at Toe 429.0 kips

Soil Sgmt No.	Dist. Below Gages ft	Depth Below Grade ft	Ru kips	Force in Pile kips	Sum of Ru kips	Unit Resist. (Depth) kips/ft	Unit Resist. (Area) ksf
				770.0			
1	26.3	4.8	10.0	760.0	10.0	2.11	0.21
2	32.8	11.3	15.0	745.0	25.0	2.29	0.23
3	39.4	17.9	15.0	730.0	40.0	2.29	0.23
4	45.9	24.4	30.0	700.0	70.0	4.57	0.46
5	52.5	31.0	32.0	668.0	102.0	4.88	0.49
6	59.1	37.6	38.0	630.0	140.0	5.79	0.58
7	65.6	44.1	25.0	605.0	165.0	3.81	0.38
8	72.2	50.7	20.0	585.0	185.0	3.05	0.30
9	78.8	57.3	12.0	573.0	197.0	1.83	0.18
10	85.3	63.8	12.0	561.0	209.0	1.83	0.18
11	91.9	70.4	12.0	549.0	221.0	1.83	0.18
12	98.4	76.9	45.0	504.0	266.0	6.86	0.69
13	105.0	83.5	75.0	429.0	341.0	11.43	1.14
Avg. Shaft			26.2			4.08	0.41
Toe				429.0			68.64

## Soil Model Parameters/Extensions

	Shaft	Toe
Smith Damping Factor	0.40	0.41
Quake (in)	0.04	0.22
Case Damping Factor	0.43	0.55
Damping Type	Viscous	Smith
Unloading Quake (% of loading quake)	30	87
Reloading Level (% of Ru)	100	100
Unloading Level (% of Ru)	0	
Soil Plug Weight (kips)		0.706

CAPWAP match quality = 2.27 (Wave Up Match) ; RSA = 0  
 Observed: Final Set = 0.08 in; Blow Count = 144 b/ft  
 Computed: Final Set = 0.08 in; Blow Count = 144 b/ft  
 max. Top Comp. Stress = 2.2 ksi (T= 30.7 ms, max= 1.058 x Top)  
 max. Comp. Stress = 2.3 ksi (Z= 32.8 ft, T= 32.8 ms)  
 max. Tens. Stress = -0.08 ksi (Z= 23.0 ft, T= 41.8 ms)  
 max. Energy (EMX) = 29.1 kip-ft; max. Measured Top Displ. (DMX)= 0.34 in



I-10 MOBILE RIVER; Pile: TP-23C 16DAY RS  
 30" PSC, 110' LONG; Blow: 12  
 Applied Foundation Testing, Inc.

Test: 11-May-2018 08:49  
 CAPWAP(R) 2014-2  
 OP: AFT

EXTREMA TABLE

Pile Sgmnt No.	Dist. Below Gages ft	max. Force kips	min. Force kips	max. Comp. Stress ksi	max. Tens. Stress ksi	max. Trnsfd. Energy kip-ft	max. Veloc. ft/s	max. Displ. in
1	3.3	1481.0	0.0	2.2	0.00	29.1	4.3	0.33
2	6.6	1489.1	0.0	2.2	0.00	29.0	4.3	0.33
4	13.1	1507.8	-26.1	2.2	-0.04	28.9	4.2	0.32
6	19.7	1532.5	-50.9	2.2	-0.07	28.7	4.2	0.31
8	26.3	1562.1	-48.3	2.3	-0.07	28.6	4.1	0.31
10	32.8	1567.4	-33.0	2.3	-0.05	28.0	4.0	0.30
12	39.4	1559.1	-13.6	2.3	-0.02	27.2	3.9	0.30
14	45.9	1546.1	0.0	2.3	0.00	26.5	3.8	0.30
16	52.5	1491.3	0.0	2.2	0.00	25.0	3.7	0.30
18	59.1	1429.0	0.0	2.1	0.00	23.5	3.7	0.30
20	65.6	1340.4	0.0	2.0	0.00	21.6	3.6	0.30
22	72.2	1245.6	0.0	1.8	0.00	20.4	3.8	0.30
23	75.5	1175.3	0.0	1.7	0.00	19.4	3.9	0.30
24	78.8	1143.1	0.0	1.7	0.00	19.4	4.0	0.29
25	82.0	1080.2	0.0	1.6	0.00	18.7	4.1	0.29
26	85.3	1037.4	0.0	1.5	0.00	18.7	4.2	0.29
27	88.6	984.3	0.0	1.4	0.00	18.0	4.3	0.28
28	91.9	974.3	0.0	1.4	0.00	18.0	4.2	0.28
29	95.2	976.5	0.0	1.4	0.00	17.3	4.2	0.28
30	98.4	1018.6	0.0	1.5	0.00	17.2	4.1	0.27
31	101.7	965.6	0.0	1.4	0.00	15.1	4.0	0.27
32	105.0	1038.1	0.0	1.2	0.00	11.9	3.9	0.27
Absolute	32.8			2.3			(T =	32.8 ms)
	23.0				-0.08		(T =	41.8 ms)



I-10 MOBILE RIVER; Pile: TP-23C 16DAY RS  
 30" PSC, 110' LONG; Blow: 12  
 Applied Foundation Testing, Inc.

Test: 11-May-2018 08:49  
 CAPWAP(R) 2014-2  
 OP: AFT

CASE METHOD										
J =	0.0	0.1	0.2	0.3	0.4	0.5	0.6	0.7	0.8	0.9
RP	1491.1	1357.8	1224.4	1091.1	957.7	824.4	691.0	557.7	424.4	291.0
RX	1521.0	1387.0	1253.0	1119.0	985.6	853.1	729.6	620.4	514.9	433.8
RU	1679.5	1565.0	1450.5	1336.0	1221.5	1106.9	992.4	877.9	763.4	648.9

RAU = 421.4 (kips); RA2 = 681.5 (kips)

Current CAPWAP Ru = 770.0 (kips); Corresponding J(RP)= 0.54; J(RX) = 0.57

VMX	TVP	VT1*Z	FT1	FMX	DMX	DFN	SET	EMX	QUS	KEB
ft/s	ms	kips	kips	kips	in	in	in	kip-ft	kips	kips/in
4.4	30.52	1396.1	1428.5	1453.0	0.34	0.12	0.08	29.2	1651.0	1974

PILE PROFILE AND PILE MODEL					
Depth	Area	E-Modulus	Spec. Weight	Perim.	
ft	ft <sup>2</sup>	ksi	lb/ft <sup>3</sup>	ft	
0.0	4.77	6620.6	150.000	10.00	
102.5	4.77	6620.6	150.000	10.00	
102.5	6.25	6620.6	150.000	10.00	
105.0	6.25	6620.6	150.000	10.00	

Toe Area 6.25 ft<sup>2</sup>


Segmnt	Dist.	Impedance	Imped.	Tension	Compression	Perim.	Wave
Number	B.G.		Change	Slack	Slack		Speed
	ft	kips/ft/s	%	in	in	ft	ft/s
1	3.3	317.69	0.00	0.00	0.000	-0.00	0.000
32	105.0	392.96	0.00	0.00	0.000	-0.00	0.000

Wave Speed: Pile Top 14300.0, Elastic 14300.0, Overall 14285.7 ft/s

Pile Damping 2.00 %, Time Incr 0.229 ms, 2L/c 14.7 ms

Total volume: 504.044 ft<sup>3</sup>; Volume ratio considering added impedance: 1.000





## **Appendix D**

Axial Compressive Statnamic Rapid Load Testing Graphical Results  
TP-23C

### **I-10 over Mobile River Bridge Load Test Program**


ALDOT Project No.: IM-I010(341)

Mobile County, Alabama

AFT Project No.: 118008




**Derivated Static Load vs Displacement Response from Statnamic Load Test  
TP-23C  
I-10 over Mobile River Load Test Program**






**Applied Statnamic Load vs. Time from Statnamic Load Test  
TP-23C  
I-10 over Mobile River Load Test Program**






**Pile Top Acceleration and Velocity vs. Time from Statnamic Load Test  
TP-23C  
I-10 over Mobile River Load Test Program**






**Pile Top Displacement vs. Time from Statnamic Load Test  
TP-23C  
I-10 over Mobile River Load Test Program**







## **Appendix E**

Relevant Project Documents  
TP-23C

### **I-10 over Mobile River Bridge Load Test Program**

ALDOT Project No.: IM-I010(341)

Mobile County, Alabama

AFT Project No.: 118008



GENERAL PROJECT NOTES

REFERENCE PROJECT NO.	FISCAL YEAR	SHEET NO.
IM-1010(341)	2018	2

THE CONTRACTOR SHALL SUBMIT SHOP DRAWINGS DIRECTLY TO THE MATERIALS AND TESTS ENGINEER OF ALL RAPID LOAD TESTS, SHAFT LOAD TESTS AND STATIC LOAD TESTS FOR APPROVAL.

THE CONTRACTOR SHALL PROVIDE REPORTS TO THE MATERIALS AND TESTS ENGINEER OF ALL STATIC LOAD TESTS, RAPID LOAD TESTS AND DYNAMIC TESTS, PREPARED BY SPECIALTY ENGINEERING FIRMS.

THE CONTRACTOR SHALL SUBMIT AN INSTALLATION PLAN FOR REVIEW AND APPROVAL FOR ALL TEST PILES IN THIS PROJECT.

LOCATION TP-10:

ALL FOUR TEST PILES SHALL BE IMPACT DRIVEN WITH PDA MONITORING TO PLANNED TIP ELEVATION OR TO REFUSAL, WHICHEVER COMES FIRST (NO JETTING). CONTRACTOR SHALL PLAN TO RESTRIKE MEASUREMENT ON EACH PILE FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS AT APPROXIMATELY 1 DAY AFTER INITIAL DRIVE. CONTRACTOR SHALL PLAN FOR RESTRIKE MEASUREMENT ON PILES TP-10A-1 AND TP-10B-1 FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS AT APPROXIMATELY 7 DAYS AFTER INITIAL DRIVE. CONTRACTOR SHALL PERFORM STATIC LOAD TEST ON PILES TP-10A-2 AND TP-10B-2 IN ACCORDANCE WITH APPLICABLE SPECIAL PROVISIONS. CONTRACTOR SHALL PLAN FOR RESTRIKE MEASUREMENT ON PILES TP-10A-2 AND TP-10B-2 FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS WITHIN 7 DAYS AFTER STATIC LOAD TEST.

LOCATION TP-WPA STEEL PIPE PILE:

PILE MAY BE INSTALLED WITH ONE SPLICE, AND FINAL PIECE SHALL NOT BE LESS THAN 75 FT IN LENGTH.

VIBRATORY HAMMER MAY BE USED TO INSTALL FIRST PIECE, AFTER SPLICING THE PILE SHALL BE DRIVEN TO THE TARGET TIP ELEVATION USING IMPACT HAMMER.

CONTRACTOR TO PROVIDE HAMMER SUFFICIENT TO DRIVE PILE TO TIP WITH WAVE EQUATION ANALYSIS PER ALDOT SPECS, WITH TARGETED DRIVING RESISTANCE AT END OF INITIAL DRIVE NOT MORE THAN 10 BLOWS PER INCH.

DYNAMIC MONITORING OF PILE USING PDA DURING INSTALLATION AFTER SPLICE, WITH SIGNAL MATCHING ANALYSIS ON SELECTED BLOWS NEAR END OF INITIAL DRIVE.

RAPID LOAD TEST OF PILE USING 19MN RAPID LOAD TEST DEVICE BETWEEN 10 AND 21 DAYS AFTER INITIAL DRIVE.

RESTRIKE BLOWS FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS WITHIN ONE WEEK AFTER COMPLETION OF RAPID LOAD TEST (RLT).

LOCATION TP-WPB DRILLED SHAFT:

CONTRACTOR TO PERFORM LATERAL RAPID LOAD TESTS USING RAPD LOAD TEST DEVICE AFTER COMPLETION OF AXIAL LOAD TEST(S); LATERAL RLT SHALL BE CAPABLE TO APPLY A LATERAL FORCE OF AT LEAST 1000 KIPS. LATERAL RLT SHALL BE PERFORMED IN FOUR PROGRESSIVELY LARGER INCREMENTS UP TO MAXIMUM FORCE.

LATERAL RLT SHALL INCLUDE MEASUREMENTS OF FORCE AND TOP OF SHAFT DISPLACEMENT AND OF DISPLACEMENT AT NOT LESS THAN 6 ELEVATIONS BELOW TOP OF SHAFT.

TEST SHAFT SHALL BE CONSTRUCTED USING POLYMER BASED DRILLING FLUIDS, WITH ON-SITE SUPPORT FROM FLUID SUPPLIER.

LOCATION TP-04:

JETTING OF TP-04 ALLOWED (BUT NOT REQUIRED) TO ELEVATION -70FT. PILE SHALL BE IMPACT DRIVEN WITH PDA MONITORING TO TIP ELEVATION -110FT OR TO REFUSAL, WHICHEVER COMES FIRST. CONTRACTOR SHALL PLAN FOR UP TO TWO RESTRIKE MEASUREMENTS ON THIS PILE AT APPROXIMATELY 1 DAY AND 14 DAYS AFTER INITIAL DRIVE FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS.

LOCATION TP-23:

JETTING OF TP-23A SHOULD BE PERFORMED TO ELEVATION -100FT. JETTING OF TP-23B AND TP-23C ALLOWED (BUT NOT REQUIRED) TO ELEVATION -70FT. PILE SHALL BE IMPACT DRIVEN WITH PDA MONITORING TO PLANNED TIP ELEVATION OR TO REFUSAL, WHICHEVER COMES FIRST. PLANNED TIP ELEVATION:  
TP-23A: -130  
TP-23B: -100  
TP-23C: -100

CONTRACTOR SHALL PLAN FOR RESTRIKE MEASUREMENT ON EACH PILE FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS AT ONE DAY AFTER INITIAL DRIVE AND WITHIN ONE WEEK AFTER COMPLETION OF RAPID LOAD TEST (RLT).

RAPID LOAD TEST OF EACH PILE USING 19MN RAPID LOAD TEST DEVICE NOT SOONER THAN 2 WEEKS AFTER INITIAL DRIVE.

LOCATION TP-111:

FOR TP-111A, JETTING IS ALLOWED (BUT NOT REQUIRED) TO ELEVATION -60FT. FOR TP-111B, JETTING SHALL BE PERFORMED TO ELEVATION -90FT. BOTH PILES SHALL BE IMPACT DRIVEN WITH PDA MONITORING TO TIP ELEVATION -120FT OR TO REFUSAL, WHICHEVER COMES FIRST. CONTRACTOR SHALL PLAN FOR UP TO TWO RESTRIKE MEASUREMENTS ON THESE PILES AT APPROXIMATELY 1 DAY AND 14 DAYS AFTER INITIAL DRIVE FOR DYNAMIC LOAD TESTING AND SIGNAL MATCHING ANALYSIS.

TEST PILES TP-WPA AND TP-WPB SHALL BE PLACED WITHIN THE LIMITS AN EXPLORATION TRENCH. IF REQUIRED SPACING IS NOT ADEQUATE IN ONE TRENCH, ONE OF THE PILES MAY BE PLACED IN AN ADJACENT EXPLORATION TRENCH.

THE CONTRACTOR SHALL CONTACT BILL TURNER (334-242-6144) WITH THE ENVIRONMENTAL TECHNICAL SECTION OF THE ALABAMA DEPARTMENT OF TRANSPORTATION NO LATER THAN TWO (2) WEEKS PRIOR TO STARTING WORK IN ORDER TO MAKE SURE THE EXPLORATION TRENCHES ARE MARKED AND VISIBLE.

IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO CONTACT THE VARIOUS UTILITY OWNERS AND DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES ON THIS PROJECT WHETHER SHOWN ON THE PLANS OR NOT. THE LOCATION OF ANY REQUIRED GUARDRAIL, SIGNS, FOOTINGS OF ANY NATURE AND/OR ELECTRICAL/COMMUNICATIONS CONDUITS MAY BE ADJUSTED AS DIRECTED BY THE ENGINEER TO PREVENT ANY CONFLICTS WITH THESE UTILITIES. UTILITY LINE LOCATE REQUESTS WILL BE LIMITED TO INCREMENTS NOT TO EXCEED 2000 LINEAR FEET PER WORKING DAY OPERATIONS. MULTIPLE REQUESTS WILL BE REQUIRED FOR PROJECTS GREATER THAN 2000 LINEAR FEET IN LENGTH.

NPDES PERMIT COVERAGE NOT REQUIRED FOR THIS PROJECT.

THERE SHALL BE NO FUEL TANKS STORED ON THE RIGHT OF WAY. IN ADDITION, FUEL TRUCKS OR VEHICLES TRANSPORTING CHEMICALS, FERTILIZER, ETC., NOT SHALL BE LEFT UNATTENDED ON THE RIGHT OF WAY.

THE CONTRACTOR SHALL FOLLOW ALL REQUIREMENTS CONTAINED WITHIN THE ARMY CORPS OF ENGINEERS PERMIT AND ANY REQUIREMENTS FROM U.S. FISH AND WILDLIFE SERVICE.

THE CONTRACTOR SHALL FOLLOW THE ALDOT STANDARD MANTEE CONSTRUCTION CONDITIONS LISTED BELOW:

A. THE LEAD PROJECT PROPONENT/CONTRACTOR SHALL INSTRUCT ALL PERSONNEL ASSOCIATED WITH THE PROJECT OF THE POTENTIAL PRESENCE OF MANATEES AND THE NEED TO AVOID COLLISIONS WITH MANATEES. ALL CONSTRUCTION PERSONNEL ARE RESPONSIBLE FOR OBSERVING WATER-RELATED ACTIVITIES FOR THE PRESENCE OF MANATEES. THE U.S. FISH AND WILDLIFE SERVICE WOULD RECOMMEND HIRING AN INDIVIDUAL FAMILIAR WITH THIS SPECIES TO ACT AS A SPOTTER FOR MANATEES DURING IN-WATER ACTIVITIES.

B. THE LEAD PROJECT PROPONENT/CONTRACTOR SHALL ADVISE ALL CONSTRUCTION PERSONNEL THAT THERE ARE CIVIL AND CRIMINAL PENALTIES FOR HARMING, HARASSING, OR KILLING MANATEES WHICH ARE PROTECTED UNDER THE MARINE MAMMAL PROTECTION ACT OF 1972 AND THE ENDANGERED SPECIES ACT OF 1973.

C. SILTATION BARRIERS SHALL BE MADE OF MATERIAL IN WHICH MANATEES CANNOT BECOME ENTANGLED, ARE PROPERLY SECURED, AND ARE REGULARLY MONITORED TO AVOID MANATEE ENTRAPMENT. BARRIERS MUST NOT BLOCK MANATEE ENTRY TO, OR EXIT FROM, ESSENTIAL HABITAT.

D. ALL VESSELS ASSOCIATED WITH THE CONSTRUCTION PROJECT SHALL OPERATE AT 'NO WAKE/IDLE' SPEEDS AT ALL TIMES WHILE IN THE CONSTRUCTION AREA AND WHILE IN WATER WHERE THE DRAFT OF THE VESSEL PROVIDES LESS THAN A FOUR-FOOT CLEARANCE FROM THE BOTTOM. ALL VESSELS WILL FOLLOW ROUTES OF DEEP WATER WHENEVER POSSIBLE.


E. IF MANATEES ARE SEEN WITHIN 100 YARDS OF THE ACTIVE DAILY CONSTRUCTION/DREDGING OPERATION OR VESSEL MOVEMENT, ALL APPROPRIATE PRECAUTIONS SHALL BE IMPLEMENTED TO ENSURE THEIR PROTECTION. THESE PRECAUTIONS SHALL INCLUDE THE OPERATION OF ALL MOVING EQUIPMENT NO CLOSER THAN 50 FEET OF A MANATEE. OPERATION OF ANY EQUIPMENT CLOSER THAN 50 FEET TO A MANATEE SHALL NECESSITATE IMMEDIATE SHUTDOWN OF THAT EQUIPMENT. ACTIVITIES WILL NOT RESUME UNTIL THE MANATEE(S) HAS DEPARTED THE PROJECT AREA OF ITS OWN VOLITION.

F. ANY COLLISION WITH AND/OR INJURY TO A MANATEE SHALL BE REPORTED IMMEDIATELY TO THE U.S. FISH AND WILDLIFE SERVICE IN DAPHNE (251-441-5181).

G. TEMPORARY SIGNS CONCERNING THE MANATEES SHALL BE POSTED PRIOR TO AND DURING ALL CONSTRUCTION/DREDGING ACTIVITIES. ALL SIGNS ARE TO BE REMOVED BY THE LEAD PROJECT PROPONENT/CONTRACTOR UPON COMPLETION OF THE PROJECT. A SIGN MEASURING AT LEAST 3 FT. BY 4 FT. WHICH READS CAUTION: MANATEE AREA WILL BE POSTED IN A LOCATION PROMINENTLY VISIBLE TO WATER RELATED CONSTRUCTION CREWS. A SECOND SIGN SHOULD BE POSTED IF VESSELS ARE ASSOCIATED WITH THE CONSTRUCTION, AND SHOULD BE PLACED VISIBLE TO THE VESSEL OPERATOR. THE SECOND SIGN SHOULD BE AT LEAST 8" BY 11" WHICH READS CAUTION: MANATEE HABITAT. IDLE SPEED IS REQUIRED IF OPERATING A VESSEL IN THE CONSTRUCTION AREA. ALL EQUIPMENT MUST BE SHUTDOWN IF A MANATEE COMES WITHIN 50 FEET OF OPERATION. ANY COLLISION WITH AND/OR INJURY TO A MANATEE SHALL BE REPORTED IMMEDIATELY TO THE U.S. FISH AND WILDLIFE SERVICE IN DAPHNE (251-441-5181).

904-914 OMIT

915 BASIN BOOM SHALL BE REUSED AS NECESSARY AT EACH LOCATION (WATER).

CURRENT ALABAMA DEPARTMENT OF TRANSPORTATION		
THIS DRAWING REPRESENTS DESIGNS PREPARED FOR USE BY THE ALABAMA DEPARTMENT OF TRANSPORTATION AND IS NOT TO BE COPIED, REPRODUCED, ALTERED, OR USED BY ANYONE, OR ANY ORGANIZATION, WITHOUT THE EXPRESSED WRITTEN CONSENT OF THE ALABAMA DEPARTMENT OF TRANSPORTATION REPRESENTATIVE AUTHORIZED TO APPROVE THIS USE. ANYONE MAKING UNAUTHORIZED USE OF THIS DRAWING MAY BE PROSECUTED TO THE FULLEST EXTENT OF THE LAW.		
REVISIONS	 <div>ALABAMA DEPARTMENT OF TRANSPORTATION 1409 COLISEUM BOULEVARD MONTGOMERY, AL 36130-3050</div>	
	GENERAL PROJECT NOTES	
DRAWN BY: _____ DATE DRAWN: _____	SPECIAL DRAWING NO. _____	INDEX NO. _____



PILE TIP ELEVATIONS

REFERENCE PROJECT NO	FISCAL YEAR	SHEET NO
IM-I010(341)	2018	2A


PILE TIP ELEVATIONS AND TARGETED NOMINAL RESISTANCE								
TEST PILE	PILE TYPE	STATION	SIDE	OFFSET	PILE LENGTH (FT)	TARGETED NOMINAL RESISTANCE (kips)	ESTIMATED TIP ELEVATION (FT)	MINIMUM TIP ELEVATION (FT)
TP-10A-1	HP 14X89	STATION 469+20.00	RT	110	82	300	-65	
TP-10A-2	HP 14X89	STATION 469+20.00	RT	111	82	300	-65	
TP-10B-1	18" PPC SQUARE	STATION 469+60.00	RT	110	77	650	-60	
TP-10B-2	18" PPC SQUARE	STATION 469+60.00	RT	110	77	650	-60	
TP-WPA	60" STEEL PIPE	STATION 513+33.00	LT	100	175	3100	-170	
TP-WPB	72" DRILLED SHAFT	STATION 513+53.00	LT	100	177	N/A	-170	
TP-04	54" PPC CYLINDRICAL	STATION 574+00.00	LT	150	120	3100	-110	-80
TP-23A	54" PPC CYLINDRICAL	STATION 629+57.00	LT	150	140	3100	-130	
TP-23B	54" PPC CYLINDRICAL	STATION 630+00.00	LT	150	110	3100	-100	
TP-23C	30" PPC SQUARE	STATION 630+43.00	LT	150	110	1500	-100	
TP-111A	54" PPC CYLINDRICAL	STATION 897+50.00	RT	150	130	3100	-120	
TP-111B	54" PPC CYLINDRICAL	STATION 898+00.00	RT	150	130	3100	-120	



# PLAN SHEET

REFERENCE PROJECT NO	FISCAL YEAR	SHEET NO
IM-1010(341)	2018	7

PROJECT NOTES  
200, 201, 202  
304



+00 630+00 635+00 640

WB I-10




EB I-10

STA 640+00

NOTE: SEE SHEET 2A FOR  
PILE TIP ELEVATIONS

RESPONSIBLE PE:	SUPERVISOR:	DESIGNER:	PLAN SUBMITTAL:	ALABAMA DEPARTMENT OF TRANSPORTATION	HORIZ	50 0 50 SCALE (FEET)	SHEET TITLE PLAN SHEET STA 625+00 TO STA 640+00	ROUTE I-10
DATE:	DATE:	DATE:						








**STRATA SYMBOLS**

SAND (SP)	SANDY SILT (ML)	DOLOMITE	NO - Not Obtained
SILT (MH)	LEAN CLAY (CL)	CLAYEY GRAVEL (GC)	NE - Not Encountered
FAT CLAY (CH)	TOPSOIL	POORLY GRADED GRAVEL with SILT and SAND (GP-GM)	REC Recovery
SILTY SAND (SM)	CLAYEY SAND (SC)	SILTY CLAY (CL-ML)	RQD Rock Quality Designation
POORLY GRADED SAND with SILT (SP-SM)	CLAYEY SILTY SAND (SC-SM)	Ground Water, ATD	pp - Pocket Penetrometer
ORGANIC SOILS (OL)	WELL GRADED SAND with SILT and GRAVEL (SW-SM)	24 Hr./Delayed Ground Water	SS - Split Spoon
Paving	SANDSTONE	HSA - Hollow Stem Auger	ST - Shelby Tube
GRAVEL (GP)		SSA - Solid Stem Auger	DCP - Dynamic Cone Penetrometer
		MR - Mud Rotary	AC - Auger Cuttings
			GB - Grab Bag
			NQ - Rock Core

<b>Alabama Department of Transportation</b>	
Bridge Sheet of	
<b>thompson ENGINEERING</b> 2970 COTTAGE HILL RD. MOBILE, AL 36606	PROJECT NO. 17-1101-0145 I-10 MOBILE RIVER BRIDGE LOAD TEST PROGRAM MOBILE COUNTY, ALABAMA
APPROVED: SAM STERNBERG III, P.E.	Preliminary Project No:
GEOTECHNICAL ENGINEER	
DATE:	<b>TEST BORING RECORD</b> Sheet 9 of 12





**STRATA SYMBOLS**

- |                                      |   |   |                                 |
|--------------------------------------|---|---|---------------------------------|
| SAND (SP)                            | SANDY SILT (ML)                               | DOLOMITE  | NO - Not Obtained               |
| SILT (MH)                            | LEAN CLAY (CL)                                | CLAYEY GRAVEL (GC)                              | NE - Not Encountered            |
| FAT CLAY (CH)                        | TOPSOIL                                       | POORLY GRADED GRAVEL with SILT and SAND (GP-GM) | REC Recovery                    |
| SILTY SAND (SM)                      | CLAYEY SAND (SC)                              | SILTY CLAY (CL-ML)                              | RQD Rock Quality Designation    |
| POORLY GRADED SAND with SILT (SP-SM) | CLAYEY SILTY SAND (SC-SM)                     | Ground Water, ATD                               | pp - Pocket Penetrometer        |
| ORGANIC SOILS (OL)                   | WELL GRADED SAND with SILT and GRAVEL (SW-SM) | 24 Hr./Delayed Ground Water                     | SS - Split Spoon                |
| Paving                               | SANDSTONE                                     |   | ST - Shelby Tube                |
| GRAVEL (GP)                          |   |   | DCP - Dynamic Cone Penetrometer |
|                                      |   |   | AC - Auger Cuttings             |
|                                      |   |   | GB - Grab Bag                   |
|                                      |   |   | NQ - Rock Core                  |
|                                      |   |   | HSA - Hollow Stem Auger         |
|                                      |   |   | SSA - Solid Stem Auger          |
|                                      |   |   | MR - Mud Rotary                 |

**Alabama Department of Transportation**

Bridge Sheet of

**thompson ENGINEERING**  
2970 COTTAGE HILL RD.  
MOBILE, AL 36606

APPROVED: SAM STERNBERG III, P.E.  
GEOTECHNICAL ENGINEER


DATE:

PROJECT NO. 17-1101-0145  
I-10 MOBILE RIVER BRIDGE  
LOAD TEST PROGRAM  
MOBILE COUNTY, ALABAMA

Preliminary Project No:

**TEST BORING RECORD**  
Sheet 10 of 12



























 <b>thompson</b> ENGINEERING		RECORD OF TEST BORING			
<b>Site Description:</b> I-10 Mobile River Bridge and Bayway					<b>County:</b> Mobile
<b>Boring No.:</b> BW-110		<b>Boring Location:</b> 894+44.18		<b>Offset:</b> 19.23 RT	<b>Alignment:</b> I-10 Bayway
<b>ALDOT PE No.:</b> DPI-0030(005)		<b>TE Project No.:</b> 15-1101-0228		<b>Eng./Geo.:</b> Justin Fancher	
<b>Elev.:</b> -1.5 ft.		<b>Northing:</b> 238883.4863	<b>Easting:</b> 1833753.01	<b>Date Started:</b> 12/14/2015	
<b>Total Depth:</b> 120.0 ft.		<b>Soil Depth:</b> 120.0 ft.		<b>Core Depth:</b> 0.0 ft.	<b>Date Completed:</b> 12/15/2015
<b>Bore Hole Diameter (in):</b> 4-inch <b>AASHTO / ASTM Sampling Methods:</b> AASHTO T206 & T207					
<b>Drill Machine:</b> CME 45C		<b>Drill Method:</b> MR	<b>Hammer Type:</b> Manual	<b>Energy Ratio:</b> 86%	
<b>Core Size:</b> N/A		<b>Driller:</b> Thompson Eng	<b>Groundwater:</b> TOB 0.0 ft.	<b>24 HR</b> 0.0 ft.	

Depth (ft)	Elevation (ft)	MATERIAL DESCRIPTION	Graphic Log	Sample Depth (ft)	Sample No./Type	1st 6"	2nd 6"	3rd 6"	N Value	● SPT N VALUE (blows/foot) PL MC LL ▲ FINES CONTENT (%) ▲ 10 20 30 40 50 60 70 80 90
30.0										
35.0	-35.0	Very loose, wet, gray, fine to medium grained, POORLY GRADED SAND with SILT (SP-SM, A-2-4(0)), LL=NP PL=NP PI=NP NMC=27.3 % <sub>#200</sub> =11.7		33.5	SS-11	1	1	1	2	●
40.0	-40.0	Loose		38.5	SS-12	2	3	2	5	●
45.0	-45.0	Loose, light gray		43.5	SS-13	4	4	5	9	●
50.0	-50.0	Medium dense		48.5	SS-14	7	9	13	22	●
55.0	-55.0	Medium dense, wet, light gray, fine to medium grained, POORLY GRADED SAND with SILT (SP-SM, A-3(0)), LL=NP PL=NP PI=NP NMC=20.9 % <sub>#200</sub> =5.9		53.5	SS-15	10	11	10	21	●
60.0	-60.0	Loose		58.5	SS-16	5	4	4	8	●

LEGEND	
<b>SAMPLER TYPE</b> SS - Split Spoon ST - Shelby Tube DCP - Dynamic Cone Penetrometer AC - Auger Cuttings GB - Grab Bag NQ - Rock Core	<b>DRILLING METHOD</b> HSA - Hollow Stem Augers SSA - Solid Stem Augers HA - Hand Auger MR - Mud Rotary Wash RC - Rock Coring

	SAND (SP)		SANDY SILT (ML)		DOLOMITE
	SILT (MH)		LEAN CLAY (CL)		CLAYEY GRAVEL (GC)
	FAT CLAY (CH)		TOPSOIL		POORLY GRADED GRAVEL with SILT and SAND (GP-GM)
	SILTY SAND (SM)		CLAYEY SAND (SC)		SILTY CLAY (CL-ML)
	POORLY GRADED SAND with SILT (SP-SM)		CLAYEY SILTY SAND (SC-SM)		Ground Water, ATD
	ORGANIC SOILS (OL)		WELL GRADED SAND with SILT and GRAVEL (SW-SM)		24 Hr./Delayed Ground Water
	Paving				
	GRAVEL (GP)		SANDSTONE		
					HSA - Hollow Stem Auger
					SSA - Solid Stem Auger
					MR - Mud Rotary


NO - Not Obtained  
NE - Not Encountered  
REC Recovery  
RQD Rock Quality Designation  
pp - Pocket Penetrometer  
SS - Split Spoon  
ST - Shelby Tube  
DCP - Dynamic Cone Penetrometer  
AC - Auger Cuttings  
GB - Grab Bag  
NQ - Rock Core

Alabama Department of Transportation	
Bridge Sheet      of	PROJECT NO. 17-1101-0145 I-10 MOBILE RIVER BRIDGE LOAD TEST PROGRAM MOBILE COUNTY, ALABAMA
 <b>thompson</b> <b>ENGINEERING</b> 2970 COTTAGE HILL RD. MOBILE, AL 36606	
APPROVED :      SAM STERNBERG III, P.E.	Preliminary Project No:  <b>TEST BORING RECORD</b> Sheet 11 of 12
GEOTECHNICAL ENGINEER  DATE :	









**Appendix F**  
Instrument Calibrations  
TP-23C

**I-10 over Mobile River Bridge Load Test Program**

ALDOT Project No.: IM-I010(341)

Mobile County, Alabama

AFT Project No.: 118008





Pile Dynamics, Inc.

# Certificate of Calibration

Transducer Model: BDI ST350

Serial Number: P454

PDI Gage Factor: 145.3  $\mu\epsilon/V$


General Gage Factor: 504.7  $\mu\epsilon/mV/V_{ext}$

Initial Offset Voltage: -0.113 mV/V<sub>ext</sub>

Table 1 – Representative Calibration Data

Applied Strain ( $\mu\epsilon$ )	Transducer Output (mV/V <sub>ext</sub> )	Applied Strain ( $\mu\epsilon$ )	Transducer Output (mV/V <sub>ext</sub> )
65	-0.330	335	0.184
-83	-0.628	598	0.709
-331	-1.125	889	1.284
-607	-1.670	1188	1.872
-876	-2.202	1497	2.487
-1115	-2.687	1814	3.109
-1344	-3.136	2058	3.573
-1543	-3.541	2013	3.492
-1597	-3.646	1700	2.888
-1525	-3.515	1387	2.272
-1288	-3.058	1088	1.683
-1023	-2.521	794	1.100
-753	-1.982	502	0.529
-483	-1.439	210	-0.047
-210	-0.893	71	-0.319
70	-0.337	70	-0.321

Calibration Curve



Mean Linear Correlation Coefficient (LCC): 9.999805E-1

LCC Standard Deviation: 1.224288E-6

Calibrated By: Vanna Thach

Signature: *V Thach*

Date/Time: 1/26/2018 8:12 AM

Temperature (°C): 24.3



# Specifications

## PDI Automated Strain Transducer Calibration System (PDI-ASTCS)

ASTCS Calibration Information	
ASTCS Serial Number:	ASTCS-0005
ASTCS Software Version:	2.310
ASTCS Independent Verification Date:	11/5/2014 11:54 AM
Strain Transducer Gage Length:	3.0 inches (76.2 mm)
Applied Full Scale Displacement Range:	$\pm 7.500000\text{E-}3$ inches
Method for Applying Displacement:	Precision Step Motor Coupled to Linear Stage
Excitation Voltage for Calibration:	2.5 VDC
Displacement Measurements:	Dual Precision AC LVDT's, Output Averaged
Displacement Certification:	NIST 274437-07
Linearity Verification Technique:	Linear Correlation Coefficient > 0.9999
Repeatability Verification Technique:	Standard Deviation < 0.5 % (of mean)
ASTCS System Check	
Reference Strain Transducer:	4367T
Reference General Gage Factor:	293.000 $\mu\text{s/mV/V}$
LVDT #1 Sensitivity (inches/volt):	7.916500E-3
LVDT #2 Sensitivity (inches/volt):	8.042000E-3
Date/Time of Last System Check:	1/26/2018 7:12 AM
PDI Strain Transducer Connections	
Black:	+ Excitation
Green:	- Excitation
Red:	+ Signal
White:	- Signal
Grey:/BARE	Shield

NIST Reference:

PDI certifies the above PDI-ASTCS instrument meets or exceeds published specifications and has been verified using standards and instruments whose accuracies are traceable to the National Institute of Standards and Technology (NIST), an accepted value of a natural physical constant or a ratio calibration technique. The calibration of this instrument was performed in accordance with the PDI Quality Assurance program. Measurements and information provided on this report are valid at the time of calibration only.





Pile Dynamics, Inc.

# Certificate of Calibration

Transducer Model: BDI ST350

Serial Number: P455

PDI Gage Factor: 145.8  $\mu\epsilon/V$


General Gage Factor: 506.2  $\mu\epsilon/mV/V_{ext}$

Initial Offset Voltage: -0.434 mV/V<sub>ext</sub>

Table 1 – Representative Calibration Data

Applied Strain ( $\mu\epsilon$ )	Transducer Output (mV/V <sub>ext</sub> )	Applied Strain ( $\mu\epsilon$ )	Transducer Output (mV/V <sub>ext</sub> )
110	-1.082	389	-0.551
-42	-1.386	657	-0.021
-288	-1.881	947	0.552
-560	-2.418	1246	1.143
-828	-2.945	1556	1.751
-1070	-3.431	1869	2.371
-1290	-3.866	2115	2.834
-1489	-4.264	2069	2.749
-1547	-4.375	1752	2.143
-1473	-4.243	1446	1.542
-1238	-3.788	1147	0.958
-976	-3.260	845	0.360
-707	-2.726	548	-0.218
-440	-2.191	255	-0.796
-163	-1.641	114	-1.075
118	-1.086	114	-1.076

Calibration Curve



Mean Linear Correlation Coefficient (LCC): 9.999817E-1

LCC Standard Deviation: 3.891526E-7

Calibrated By: Vanna Thach

Signature: *Vanna Thach*

Date/Time: 1/26/2018 7:26 AM

Temperature (°C): 23.6



# Specifications

## PDI Automated Strain Transducer Calibration System (PDI-ASTCS)

ASTCS Calibration Information	
ASTCS Serial Number:	ASTCS-0005
ASTCS Software Version:	2.310
ASTCS Independent Verification Date:	11/5/2014 11:54 AM
Strain Transducer Gage Length:	3.0 inches (76.2 mm)
Applied Full Scale Displacement Range:	$\pm 7.500000E-3$ inches
Method for Applying Displacement:	Precision Step Motor Coupled to Linear Stage
Excitation Voltage for Calibration:	2.5 VDC
Displacement Measurements:	Dual Precision AC LVDT's, Output Averaged
Displacement Certification:	NIST 274437-07
Linearity Verification Technique:	Linear Correlation Coefficient > 0.9999
Repeatability Verification Technique:	Standard Deviation < 0.5 % (of mean)
ASTCS System Check	
Reference Strain Transducer:	4367T
Reference General Gage Factor:	293.000 $\mu\epsilon/mV/V$
LVDT #1 Sensitivity (inches/volt):	7.916500E-3
LVDT #2 Sensitivity (inches/volt):	8.042000E-3
Date/Time of Last System Check:	1/26/2018 7:12 AM
PDI Strain Transducer Connections	
Black:	+ Excitation
Green:	- Excitation
Red:	+ Signal
White:	- Signal
Grey:/BARE	Shield

NIST Reference:


PDI certifies the above PDI-ASTCS instrument meets or exceeds published specifications and has been verified using standards and instruments whose accuracies are traceable to the National Institute of Standards and Technology (NIST), an accepted value of a natural physical constant or a ratio calibration technique. The calibration of this instrument was performed in accordance with the PDI Quality Assurance program. Measurements and information provided on this report are valid at the time of calibration only.




QBTA: ON [ALT-F1/BB=60]

Pile Dynamics, Inc.

TG F2 DPF



ACCEPT SQ-OFF FL-OFF PR-OFF  contact Pile Dynamics USA with your questions tel USA - 216 - 831- 6131 fax USA - 216 - 831- 0916	VMX= 4.8 FMX= 74 AMX= 159 EMX= 0.3 MEX= 145 FVP= 0.99 ACCELEROMETER CALIBRATION N.I.S.T. Traceable SERIAL NUMBER: <u>K5943</u> CALIBRATION FACTOR: <u>.0736 mV/g</u> PAK (*5000): <u>368</u> DATE: <u>23AUG17</u> PDA OPERATOR: <u>am</u> OP: laine [ver:4.05]
--	---

<-AT:PIEZORESISTIVE AT:PIEZOELECTRIC->

Smart Sensor

 Smart Chip Programmed By am on 23AUG17 CRC Value BADD



QBTA: ON [ALT-F1/BB=60]

Pile Dynamics, Inc.

TG F2 DPF

Pile Dynamics 04-May-16 04:55		FS — 10	BN 422 SL 545/ 3440/ 99	PJ: PN: HOPBAR	A 4 -- US F 2 3.3
LE 39.6 ft AR 1.7 in2 EM 30000 Ksi SP 0.492 K/ft3 WS 16810 ft/s WC 17043 ft/s  JC 0.40 FM 1.00 UM 1.00  EA/C 30.3 Ks/ft UN KIPS*0.1 FR 20000 MB 30  DL -40 UT -1 PK 1 TM-PEAK  F1/2 500/ 213 F3/4 213/ 213 A1/2 999/ 999 A3/4 999/ 334					
		TS 12 TB 8.0	E B PD: k5647 T1 9.6 2L/C 4.7	UA 1000 UE 1004	LP 0.00 ft LI 1.0
ACCEPT SQ-OFF FL-OFF PR-OFF		UMX= 4.7 FMX= 72 AMX= 139 EMX= 0.3 MEX= 141 FVP= 1.00			
		ACCELEROMETER CALIBRATION N.I.S.T. Traceable			
contact Pile Dynamics USA with your questions tel USA - 216 - 831- 6131 fax USA - 216 - 831- 0916		SERIAL NUMBER: K5647 CALIBRATION FACTOR: .0668 MV/G PAK (*5000): 334 DATE: 7JUN16 PDA OPERATOR: [Signature]			
←-AT:PIEZORESISTIVE		OP: laine [ver:4.05]		-AT:PIEZOELECTRIC→	

Smart Sensor

Smart Chip Programmed By X.M.W. on 7JUN16 CRC Value 34B5






# Applied Foundation Testing, Inc.

4035 J. Louis Street  
Green Cove Springs, FL 32043  
P: (904) 284-1337  
F: (904) 284-1339

## Force Transducer Calibration Report

Calibration Date 2/28/2017  
Calibration Due 2/28/2018  
Technician Justin Eason  
Ambient 81.2

Description 19MN Kelk Load Cell  
Model C3929-1  
Serial Number 15  
Range 4300 kip



Calibrating Equipment		
Item	Description	Serial
Pressure Gauge	20000 PSIG	1659929
Load Reference	40MN	C027-12
Data Acquisition	NI 9219	1A4225C

Load Cycle 1			Load Cycle 2			Average
Load Reference (kip)	Found As (mV/V)	Left As (mV/V)	Load Reference (kip)	Found As (mV/V)	Left As (mV/V)	Nonlinearity (%)
0.0	0.0751	0.0751	0.0	0.0750	0.0750	0.78%
1070.0	0.5013	0.5013	1070.0	0.5035	0.5035	0.38%
2150.0	0.9404	0.9404	2150.0	0.9448	0.9448	0.48%
3230.0	1.3800	1.3800	3230.0	1.3900	1.3900	0.71%
4300.0	1.8100	1.8100	4300.0	1.8200	1.8200	0.46%
3230.0	1.3700	1.3700	3230.0	1.3700	1.3700	-0.15%
2150.0	0.9045	0.9045	2150.0	0.9029	0.9029	-1.75%
1070.0	0.4655	0.4655	1070.0	0.4658	0.4658	-1.72%
0.0	0.0750	0.0750	0.0	0.0756	0.0756	0.80%

Comments:

Linear Gage Factor **2463.2948** kip/mV/V  
Regression Zero **-151.1177** kip

Maximum Nonlinearity **-1.75%**

Sensitivity **1.7456** mV/V

Applied Foundation Testing, Inc. hereby certifies that this instrument meets or exceeds all requirements for its intended use and the reported calibration factors are accurate to within the limits of the calibrating procedure. Reference standards and calibrations are traceable to the National Institute of Standards and Technology (NIST) where applicable.

Technician:

Approved:



# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3701G2FA50G

Serial Number: 3795

Description: DC Accelerometer


Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz      59.9 mV/g  
(6.10 mV/m/s<sup>2</sup>)      Offset Voltage (@ 0 g)      9.6 mVDC  
Resonant Frequency      1.59 kHz

## Sensitivity Plot



## Data Points

Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)
0.5	-0.3	10	0.1	70	0.1
1	-0.6	15	0.1	REF. FREQ.	0.0
2	0.0	20	0.0	200	0.5
5	0.0	30	0.1	450	3.9
7	0.0	50	0.1		

Mounting Surface: Calibration Fixture w/Silicone Grease    Fastener: Stud    Fixture Orientation: Vertical  
Acceleration Level (pk): 1.00 g (9.81 m/s<sup>2</sup>)

<sup>1</sup>The acceleration level may be limited by shaker displacement at low frequencies. If the listed level cannot be obtained, the calibration system uses the following formula to set the vibration amplitude: Acceleration Level (g) = 0.207 x (freq)<sup>2</sup>. <sup>2</sup>The gravitational constant used for calculations by the calibration system is: 1 g = 9.80665 m/s<sup>2</sup>.

## Condition of Unit

As Found: In Tolerance

As Left: In Tolerance

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Due to state of art limitations, the test uncertainty ratio is 3:1. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician: Ronald Stevens



Date: 1/25/2018

**PCB PIEZOTRONICS**  
VIBRATION DIVISION

3425 Walden Avenue    Depew, NY 14043

TEL: 888-684-0013    FAX: 716-685-3886    www.pcb.com





# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3701G2FA50G

Serial Number: 3795

Description: DC Accelerometer


Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz      59.9 mV/g      (6.10 mV/m/s<sup>2</sup>)

## Phase Plot



## Data Points

Frequency (Hz)	Phase (°)	Frequency (Hz)	Phase (°)
0.5	-0.6	30	-1.3
1	-0.2	50	-2.0
2	-0.2	70	-2.8
5	-0.3	REF. FREQ.	-4.0
7	-0.3	200	-7.3
10	-0.5	450	-16.4
15	-0.7		
20	-0.9		

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician: Ronald Stevens



Date: 1/25/2018



3425 Walden Avenue · Depew, NY 14043

TEL: 888-684-0013 · FAX: 716-685-3886 · [www.pcb.com](http://www.pcb.com)





# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3701G2FA50G

Serial Number: 7984

Description: DC Accelerometer

Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz

60.9 mV/g

(6.21 mV/m/s<sup>2</sup>)


Offset Voltage (@ 0 g)

3.3 mVDC

Resonant Frequency

1.53 kHz

## Sensitivity Plot



## Data Points

Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)
0.5	0.5	10	0.0	70	0.1
1	0.1	15	0.1	REF. FREQ.	0.0
2	0.0	20	0.1	200	0.2
5	0.1	30	0.1	450	2.5
7	0.1	50	0.1		

Mounting Surface: Calibration Fixture w/Silicone Grease Fastener: Stud Fixture Orientation: Vertical  
Acceleration Level (pk): 1.00 g (9.81 m/s<sup>2</sup>)

\*The acceleration level may be limited by shaker displacement at low frequencies. If the listed level cannot be obtained, the calibration system uses the following formula to set the vibration amplitude; Acceleration Level (g) = 0.207 x (freq)<sup>2</sup>. \*The gravitational constant used for calculations by the calibration system is: 1 g = 9.80665 m/s<sup>2</sup>.

## Condition of Unit

As Found: In Tolerance

As Left: In Tolerance

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Due to state of art limitations, the test uncertainty ratio is 3:1. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician: \_\_\_\_\_

Ronald Stevens



Date: 1/25/2018

**PCB PIEZOTRONICS**  
VIBRATION DIVISION

3425 Walden Avenue Depew, NY 14043

TEL: 888-684-0013 FAX: 716-685-3886 www.pcb.com





# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3701G2FA50G

Serial Number: 7984

Description: DC Accelerometer


Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz      60.9 mV/g      (6.21 mV/m/s<sup>2</sup>)

## Phase Plot



## Data Points

Frequency (Hz)	Phase (°)	Frequency (Hz)	Phase (°)
0.5	-0.3	30	-1.6
1	-0.1	50	-2.5
2	-0.2	70	-3.6
5	-0.3	REF. FREQ.	-5.0
7	-0.4	200	-9.5
10	-0.6	450	-21.4
15	-0.8		
20	-1.0		

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician: Ronald Stevens

Date: 1/25/2018



3425 Walden Avenue · Depew, NY 14043

TEL: 888-684-0013 · FAX: 716-685-3886 · [www.pcb.com](http://www.pcb.com)





# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3711E1150G

Serial Number: 8860

Description: DC Accelerometer

Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz


40.2 mV/g

Offset Voltage (@ 0 g)

9.3 mVDC

(4.10 mV/m/s<sup>2</sup>)

## Sensitivity Plot



## Data Points

Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)	Frequency (Hz)	Dev. (%)
2	0.1	20	0.1	200	-0.0
5	0.1	30	0.1	500	-0.8
7	0.1	50	0.3	1000	-4.5
10	0.0	70	-0.0		
15	0.1	REF. FREQ.	0.0		

Mounting Surface: Calibration Fixture w/Silicone Grease Fastener: Stud Fixture Orientation: Vertical

Acceleration Level (pk): 1.00 g (9.81 m/s<sup>2</sup>)

The acceleration level may be limited by shaker displacement at low frequencies. If the listed level cannot be obtained, the calibration system uses the following formula to set the vibration amplitude: Acceleration Level (g) = 0.207 x (freq)<sup>1/2</sup>. The gravitational constant used for calculations by the calibration system is: 1 g = 9.80665 m/s<sup>2</sup>.

## Condition of Unit

As Found: In Tolerance

As Left: In Tolerance

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Due to state of art limitations, the test uncertainty ratio is 3:1. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician:

Ronald Stevens



Date:

1/25/2018



CALIBRATION CERT #1862.01



3425 Walden Avenue Depew, NY 14043

TEL: 888-684-0013 FAX: 716-685-3886 www.pcb.com

CAL96-3599778558.281+0





# ~ Calibration Certificate ~

Per ISO 16063-21

Model Number: 3711E1150G

Serial Number: 8860

Description: DC Accelerometer


Manufacturer: PCB

Method: Back-to-Back Comparison AT401-12

## Calibration Data

Sensitivity @ 100 Hz      40.2 mV/g      (4.10 mV/m/s<sup>2</sup>)

## Phase Plot



## Data Points

Frequency (Hz)	Phase (°)	Frequency (Hz)	Phase (°)
2	-0.2	70	-3.5
5	-0.3	REF. FREQ.	-4.9
7	-0.3	200	-9.5
10	-0.6	500	-23.9
15	-0.8	1000	-48.2
20	-1.0		
30	-1.5		
50	-2.4		

## Notes

1. Calibration is traceable to one or more of the following; PTB 10065, PTB 10066 and NIST 683/283498.
2. This certificate shall not be reproduced, except in full, without written approval from PCB Piezotronics, Inc.
3. Calibration is performed in compliance with ISO 10012-1, ANSI Z540.3 and ISO 17025.
4. See Manufacturer's Specification Sheet for a detailed listing of performance specifications.
5. Measurement uncertainty (95% confidence level with coverage factor of 2) for frequency ranges tested during calibration are as follows: 0.5-0.99 Hz; +/- 1.8%, 1-30 Hz; +/- 1.0%, 30.01-199 Hz; +/- 1.5%, 200-1 kHz; +/- 3.0%.

Technician: Ronald Stevens



Date: 1/25/2018



3425 Walden Avenue · Depew, NY 14043

TEL: 888-684-0013 · FAX: 716-685-3886 · [www.pcb.com](http://www.pcb.com)

