

SUPERSTRUCTURE

FLOOR CROWN:			SUPERELEVATION:			VERT CLEAR: 16' 31"				
SIDEWALKS:			EXP JT MATL: 1" Polyurethane			DRAINS: 6"Ø curb drain				
SPAN NO	FLOOR DEPTH AND MATL	WEAR SURF DEPTH AND MATL	CURBS HEIGHT AND MATL	RAILING			CLEARANCE			
				TYPE	NO	MATL	HT	POSTS	BETW CURBS	BETW RAILS
1-15A	6" CONC		11" CONC	F	1	CONC	2'-3"	CONC	21'-6"	23'-0"
16-32	1'-3" CONC		"	"	"	"	"	"	"	"

STRINGERS - BEAMS OR GIRDERS									
SPAN NO	MATL	SPAN C C BEARS	NO OF BEAMS	SPACING	SECTION		TYPE EXP	STD DWG	DESIGN RATING
					OUTS STRING	INS STRING			
1-15A	RCIG Precast		4	5'-10"	1'-10" & 0'-7"	1'-3'-9"	Slide	Special	H520-44
16-32	CONC Slab		None						

TRUSSES										
WHEN MADE:		YIELD POINT:			FABRICATED BY:					
DESIGN RATING:		FLOOR:		TRUSSES						
SPAN NO	MATL		KIND - TYPE - CONNS		SPAN C C BEARS	NO AND LGTH OF PANELS	DIST C C TRUSSES	DEPTH AT CENTER	TYPE EXP	STD DWG

SUBSTRUCTURE

BENT NO	TYPE AND MATL	HT GRADE TO TOP CAP	HT TOP CAP TO BOTY FOOT	NO AND LGTH PILES	FOUNDATION MATL	DIST GRADE TO GROUND
REAR-ABUT 1	2 Pila (Prestressed Conc)	4'-8 1/2"				
FWD ABUT 32	RC & Prestressed (conc pile)	"				
PIER OR BENT 2	2 Pila (Prestressed Conc)	"				
3	" "	"				
4	" "	"				
5	" "	"				
6	" "	"				
7	" "	"				
8	" "	"				
9	" "	"				
10	" "	"				
11	" "	"				
12	" "	"				
13	" "	"				
14	" "	"				
15	" "	"				
15A	" "	"				
16	" "	"				
17	" "	"				
18	" "	"				
19	" "	"				
20	" "	"				
21	" "	"				
22	" "	"				
23	" "	"				
24	" "	"				
25	" "	"				
26	" "	"				
27	" "	"				
28	" "	"				
29	" "	"				
30	" "	"				
31	" "	"				
32	" "	"				

BIN: 10854(2)

BRIDGE NO		COUNTY	FED RT	U S HWY	PROJECT NO	TYPE	STRENGTH				ROADWAY					CLEARANCE			
1049	277E	Mobile			I-10+ (34)	RCIG Precast conc	H10	H10	H18	H20	18	18 19	20-21	22 24	24+	12	12 14	14+	OPEN

